

**60%- 90% Progress**



# **North Beach Drainage Improvements**

May 2, 2024

# Project Status

- All 60% comments have been addressed
- 90% plans, specs underway
- Permit application completed
- Additional WW utilities ongoing
- **May 22 – planned 90% submittal to include added WW work**

# Scope of Work Recap

- Central Drainage Canal
- Linear Park
- Roadside Ditch Imps w Driveways / Culverts
- Kiwanis Park Drainage
- Utility Improvements
- Storm Water Conveyance (Pipe)
- Wetlands Enhancements w Timon Marsh Connector
- Vehicle and Pedestrian Bridges

# Changes / Additions since 30%

- Reduced canal cross section, created meanders, gabion walls
- Parks improvements w sidewalks, 2 pedestrian bridges
- Kiwanis Park drainage
- Removed berm along beach (USACE fill issues)
- Wetlands “enhancements”, Eco-Park concept
- Water Circulation / Mosquito Control
- Additional WW improvements / Relocated Lift Station
- Bridges – city / community input during at Pre-Construction

# Still to do...

- WW Lift Station Design
- Lots of minor utility conflicts and relocations
- Lighting
- Signing & Striping
- Construction sequencing
- TDLR
- Eco-Park **Design** (separate contract)
- North Beach Street **Design** (separate contract)

## → **Schedule**

- May 22<sup>nd</sup> – 90% submittal
- May 23 – June 14 – City review
- June 17 – 28 – address comments / finalize design of drainage impls
- Construction – early Fall

## → **Presentation to ASBPA in August**