


ID	Task Name	Duration	Start	Finish		
					A	M
1	Waterview Condos	257 days	Fri 5/29/26	Thu 5/20/27		
2	Stairs	153 days	Fri 5/29/26	Fri 12/25/26		
3	#1 - Building 1 - South	27 days	Fri 5/29/26	Thu 7/2/26		
13	#2 - Building 2 - North	44 days	Wed 6/17/26	Mon 8/17/26		
27	#3 - Building 1 - North	94 days	Mon 7/6/26	Thu 11/12/26		
46	#4 - Building 2 - South	94 days	Tue 8/18/26	Fri 12/25/26		
65	Building 2	257 days	Fri 5/29/26	Thu 5/20/27		
66	Walkways	52 days	Fri 5/29/26	Thu 8/6/26		
90	Attrium Shear Wall	16 days	Tue 6/23/26	Tue 7/14/26		
97	South Shear Wall	31 days	Wed 7/15/26	Wed 8/26/26		
105	North Shear Wall	30 days	Thu 8/27/26	Wed 10/7/26		
113	Balconies - East	120 days	Mon 8/10/26	Fri 1/22/27		
144	Balconies - West	84 days	Mon 1/25/27	Thu 5/20/27		



Project: Building 2
Date: Fri 6/12/26

Task

Milestone

External Tasks

Split

Summary

External Milestone

Progress

Project Summary

Deadline

ORIGINAL SCHEDULE: 08/05/25 – 07/12/27

UPDATED SCHEDULE: 08/05/25 – 05/20/27

NORTH WALL: 08/27/26 – 10/07/26

BALCONIES - EAST

BALCONIES OFF LIMITS FROM:
08/24/26 – 02/19/27
6/12/25 UPDATE: 08/10/26 – 01/15/27

SOUTH WALL: 07/15/26 – 08/26/26

BUILDING 2

WALKWAYS UNDER CONSTRUCTION:
04/13/26 – 08/20/26
6/12/25 UPDATE: 04/13/26 – 08/06/26
PROJECTED WALKWAY SHUT DOWN 07/23-08/06

WALKWAYS

STAIR #2
FINISH: 8/17/26

S2

S4

STAIR #4
START: 08/18/26
FINISH: 12/23/26

ATTRIUM SHEAR WALL: 06/23/26 – 07/14/26

BALCONIES - WEST

BALCONIES OFF LIMITS FROM:
02/21/27 – 08/12/27
6/12/25 UPDATE: 01/25/27 – 05/20/27

DRIVE LANE LIMITS FROM:
02/22/27 – 08/12/27
6/12/25 UPDATE: 01/25/27 – 05/20/27

BUILDING 1

STAIR #3
START: 07/06/26
FINISH: 11/12/26

S3

S1

STAIR #1
PROJECTED COMPLETION: 07/02/26