

FIELD REPORT

SIG PI – 2019 ROOF REPLACEMENT PROJECT

7396-19-0010

Houghton, MI

7/18/2019

<i>Present at Site:</i>	(5) roofing tradesmen
<i>Time:</i>	8:00 a.m. – partly cloudy – 72 Degrees, possible rain predicted

<i>Work Completed:</i>	North, West, South quarters complete.
------------------------	---------------------------------------

<i>Work in Progress:</i>	Scaffolding is set up on East side of house and Crew is setting up for tear-off of existing roofing system on the East side, which is estimated to be completed by Friday afternoon due to predicted rain today. Crew will work until it rains. During tear-off the crew will see what the unknown hole with sheet metal pan is connected to. We discussed that it appears to be something leftover from earlier in the house's history. If the sheet metal piece is not connected to anything, the plan is to install roof sheathing and roof over the opening. If anything is discovered, the crew will call OHM and it will be inspected. Final completion is estimated to be on next Tuesday, July 30 if weather stays clear.
--------------------------	---

Front of house (South face) – completed roofing.



ARCHITECTS. ENGINEERS. PLANNERS.



Side of house (East face) – scaffolding in place and beginning of existing roofing tear-off.





Copies to: Owner, Lou Meyette (OHM)

Inspected by: Terry Dahl