

# Soros Capital Management

250 West 55th Street, 36th Floor

ID	Task Name	Duration	Start	Finish	July	August	September	October	November	December	January
1	<b>Overall Project Duration</b>	<b>218 days</b>	<b>Tue 3/13/18</b>	<b>Tue 1/22/19</b>	[Gantt bar spanning from Tue 3/13/18 to Tue 1/22/19]						
2	<b>Consultants</b>	<b>1 day</b>	<b>Wed 3/21/18</b>	<b>Wed 3/21/18</b>	[Gantt bar for Wed 3/21/18]						
7	<b>Document Development</b>	<b>88 days</b>	<b>Tue 3/13/18</b>	<b>Thu 7/12/18</b>	[Gantt bar from Tue 3/13/18 to Thu 7/12/18]						
8	<b>Schematic Design</b>	<b>10 days</b>	<b>Tue 3/13/18</b>	<b>Mon 3/26/18</b>	[Gantt bar from Tue 3/13/18 to Mon 3/26/18]						
11	<b>Design Development</b>	<b>30 days</b>	<b>Mon 3/26/18</b>	<b>Mon 5/7/18</b>	[Gantt bar from Mon 3/26/18 to Mon 5/7/18]						
15	<b>Bid/ CD Set</b>	<b>30 days</b>	<b>Mon 5/7/18</b>	<b>Fri 6/15/18</b>	[Gantt bar from Mon 5/7/18 to Fri 6/15/18]						
21	<b>Landlord Review</b>	<b>11 days</b>	<b>Fri 6/8/18</b>	<b>Mon 6/25/18</b>	[Gantt bar from Fri 6/8/18 to Mon 6/25/18]						
25	<b>IFC Set</b>	<b>13 days</b>	<b>Tue 6/26/18</b>	<b>Thu 7/12/18</b>	[Gantt bar from Tue 6/26/18 to Thu 7/12/18]						
26	IFC Set Completion	13 days	Tue 6/26/18	Thu 7/12/18	[Blue Gantt bar from Tue 6/26/18 to Thu 7/12/18]						
27	IFC Set Issued to RCG	0 days	Thu 7/12/18	Thu 7/12/18	[Milestone diamond on Thu 7/12/18]						
28	<b>Budget/Bidding Process</b>	<b>99 days</b>	<b>Tue 3/27/18</b>	<b>Fri 8/10/18</b>	[Gantt bar from Tue 3/27/18 to Fri 8/10/18]						
29	<b>SD Budget</b>	<b>15 days</b>	<b>Tue 3/27/18</b>	<b>Mon 4/16/18</b>	[Gantt bar from Tue 3/27/18 to Mon 4/16/18]						
33	<b>DD Budget</b>	<b>21 days</b>	<b>Tue 5/8/18</b>	<b>Tue 6/5/18</b>	[Gantt bar from Tue 5/8/18 to Tue 6/5/18]						
39	<b>Bid Set Pricing</b>	<b>27 days</b>	<b>Mon 6/11/18</b>	<b>Tue 7/17/18</b>	[Gantt bar from Mon 6/11/18 to Tue 7/17/18]						
46	<b>Project Award and Release</b>	<b>20 days</b>	<b>Mon 7/16/18</b>	<b>Fri 8/10/18</b>	[Gantt bar from Mon 7/16/18 to Fri 8/10/18]						
47	Client Final Review	10 days	Mon 7/16/18	Fri 7/27/18	[Blue Gantt bar from Mon 7/16/18 to Fri 7/27/18]						
48	RCG Awarded Project	0 days	Fri 7/27/18	Fri 7/27/18	[Milestone diamond on Fri 7/27/18]						
49	RCG Release Subs	10 days	Mon 7/30/18	Fri 8/10/18	[Blue Gantt bar from Mon 7/30/18 to Fri 8/10/18]						
50	<b>Long Lead Items</b>	<b>104 days</b>	<b>Fri 8/3/18</b>	<b>Mon 1/7/19</b>	[Gantt bar from Fri 8/3/18 to Mon 1/7/19]						
51	<b>Lighting</b>	<b>68 days</b>	<b>Mon 8/13/18</b>	<b>Thu 11/15/18</b>	[Gantt bar from Mon 8/13/18 to Thu 11/15/18]						
52	Submittals/Shops Issued	15 days	Mon 8/13/18	Fri 8/31/18	[Blue Gantt bar from Mon 8/13/18 to Fri 8/31/18]						
53	Submittals/Shops Approved	3 days	Tue 9/4/18	Thu 9/6/18	[Blue Gantt bar from Tue 9/4/18 to Thu 9/6/18]						
54	Deposit Issued to Sub	0 days	Thu 9/6/18	Thu 9/6/18	[Milestone diamond on Thu 9/6/18]						
55	Sub Releases Equipment/Product	0 days	Thu 9/6/18	Thu 9/6/18	[Milestone diamond on Thu 9/6/18]						
56	Order/Fabrication and Delivery (Timeline is Estimated)	50 days	Fri 9/7/18	Thu 11/15/18	[Blue Gantt bar from Fri 9/7/18 to Thu 11/15/18]						
57	<b>HVAC Equipment</b>	<b>78 days</b>	<b>Mon 8/13/18</b>	<b>Tue 12/4/18</b>	[Gantt bar from Mon 8/13/18 to Tue 12/4/18]						
58	Submittals/Shops Issued	15 days	Mon 8/13/18	Fri 8/31/18	[Blue Gantt bar from Mon 8/13/18 to Fri 8/31/18]						
59	Submittals/Shops Approved	3 days	Tue 9/4/18	Thu 9/6/18	[Blue Gantt bar from Tue 9/4/18 to Thu 9/6/18]						
60	Deposit Issued to Sub	0 days	Thu 9/6/18	Thu 9/6/18	[Milestone diamond on Thu 9/6/18]						
61	Sub Releases Equipment/Product	0 days	Thu 9/6/18	Thu 9/6/18	[Milestone diamond on Thu 9/6/18]						
62	Order/Fabrication and Delivery (Timeline is Estimated)	60 days	Fri 9/7/18	Tue 12/4/18	[Blue Gantt bar from Fri 9/7/18 to Tue 12/4/18]						
63	<b>Office Fronts</b>	<b>98 days</b>	<b>Mon 8/13/18</b>	<b>Mon 1/7/19</b>	[Gantt bar from Mon 8/13/18 to Mon 1/7/19]						
64	Submittals/Shops Issued	15 days	Mon 8/13/18	Fri 8/31/18	[Blue Gantt bar from Mon 8/13/18 to Fri 8/31/18]						
65	Submittals/Shops Approved	3 days	Tue 9/4/18	Thu 9/6/18	[Blue Gantt bar from Tue 9/4/18 to Thu 9/6/18]						
66	Deposit Issued to Sub	0 days	Thu 9/6/18	Thu 9/6/18	[Milestone diamond on Thu 9/6/18]						
67	Sub Releases Equipment/Product	0 days	Thu 9/6/18	Thu 9/6/18	[Milestone diamond on Thu 9/6/18]						
68	Order/Fabrication and Delivery (Timeline is Estimated)	80 days	Fri 9/7/18	Mon 1/7/19	[Blue Gantt bar from Fri 9/7/18 to Mon 1/7/19]						
69	<b>Specialty Detail - Perforated Ceiling and Wall</b>	<b>66 days</b>	<b>Fri 8/3/18</b>	<b>Mon 11/5/18</b>	[Gantt bar from Fri 8/3/18 to Mon 11/5/18]						
70	Submittals/Shops Issued	0 days	Fri 8/3/18	Fri 8/3/18	[Milestone diamond on Fri 8/3/18]						
71	Submittals/Shops Approved	20 days	Mon 8/6/18	Fri 8/31/18	[Blue Gantt bar from Mon 8/6/18 to Fri 8/31/18]						
72	Deposit Issued to Sub	0 days	Fri 8/31/18	Fri 8/31/18	[Milestone diamond on Fri 8/31/18]						

# Soros Capital Management

250 West 55th Street, 36th Floor

ID	Task Name	Duration	Start	Finish	July	August	September	October	November	December	January
73	Sub Releases Equipment/Product	0 days	Fri 8/31/18	Fri 8/31/18			8/31				
74	Order/Fabrication and Delivery (Timeline is Estimated)	55 days	Mon 8/20/18	Mon 11/5/18							
75	<b>Specialty Detail - Curved Fin Wall</b>	<b>65 days</b>	<b>Fri 8/3/18</b>	<b>Mon 11/5/18</b>							
76	Submittals/Shops Issued	0 days	Fri 8/3/18	Fri 8/3/18		8/3					
77	Submittals/Shops Approved	20 days	Mon 8/6/18	Fri 8/31/18							
78	Deposit Issued to Sub	0 days	Fri 8/31/18	Fri 8/31/18			8/31				
79	Sub Releases Equipment/Product	0 days	Fri 8/17/18	Fri 8/17/18		8/17					
80	Order/Fabrication and Delivery (Timeline is Estimated)	55 days	Mon 8/20/18	Mon 11/5/18							
81	<b>Permitting</b>	<b>24 days</b>	<b>Mon 5/28/18</b>	<b>Thu 6/28/18</b>							
82	Expeditor's Preliminary Review of Drawings	5 days	Mon 5/28/18	Fri 6/1/18							
83	Expeditor to Generate Paperwork for Signatures	5 days	Mon 6/4/18	Fri 6/8/18							
84	File at DOB	1 day	Thu 6/14/18	Thu 6/14/18							
85	DOB Permit Issuance (Self Cert)	10 days	Fri 6/15/18	Thu 6/28/18							
86	<b>Construction</b>	<b>109 days</b>	<b>Fri 8/10/18</b>	<b>Tue 1/22/19</b>							
87	<b>Mobilize</b>	<b>0 days</b>	<b>Fri 8/10/18</b>	<b>Fri 8/10/18</b>		8/10					
88	<b>Project Duration</b>	<b>100 days</b>	<b>Mon 8/13/18</b>	<b>Wed 1/9/19</b>							
89	<b>Bulk Submittal/Fabrication Process</b>	<b>71 days</b>	<b>Mon 8/13/18</b>	<b>Fri 11/23/18</b>							
90	<b>HVAC</b>	<b>66 days</b>	<b>Mon 8/13/18</b>	<b>Tue 11/13/18</b>							
91	Equipment/ Diffuser Submittal	7 days	Mon 8/13/18	Tue 8/21/18							
92	Equipment/ Diffuser Submittal Approval	5 days	Wed 8/22/18	Tue 8/28/18							
93	Order/ Delivery of FPBs	55 days	Wed 8/29/18	Tue 11/13/18							
94	Order/ Delivery of Linears and Diffusers	45 days	Wed 8/29/18	Tue 10/30/18							
95	<b>Carpentry/Drywall</b>	<b>10 days</b>	<b>Mon 8/13/18</b>	<b>Fri 8/24/18</b>							
96	Submittals/ Samples for Approval	5 days	Mon 8/13/18	Fri 8/17/18							
97	Approvals	5 days	Mon 8/20/18	Fri 8/24/18							
98	<b>Electrical</b>	<b>12 days</b>	<b>Mon 8/13/18</b>	<b>Tue 8/28/18</b>							
99	Equipment/ Devices Submittals for Approval	8 days	Mon 8/13/18	Wed 8/22/18							
100	Approvals	4 days	Thu 8/23/18	Tue 8/28/18							
101	<b>Lighting</b>	<b>62 days</b>	<b>Mon 8/13/18</b>	<b>Wed 11/7/18</b>							
102	Lighting Cuts for Approval	8 days	Mon 8/13/18	Wed 8/22/18							
103	Approvals	3 days	Thu 8/23/18	Mon 8/27/18							
104	Coordination for Release	2 days	Tue 8/28/18	Wed 8/29/18							
105	Order/ Delivery of Fixtures	50 days	Thu 8/30/18	Wed 11/7/18							
106	<b>Sprinkler</b>	<b>39 days</b>	<b>Mon 8/13/18</b>	<b>Fri 10/5/18</b>							
107	Equipment Cuts for Approval	5 days	Mon 8/13/18	Fri 8/17/18							
108	Approvals	5 days	Mon 8/20/18	Fri 8/24/18							
109	Order/ Delivery of PreAction System	30 days	Mon 8/27/18	Fri 10/5/18							
110	<b>Plumbing</b>	<b>41 days</b>	<b>Mon 8/13/18</b>	<b>Tue 10/9/18</b>							
111	Fixture/ Equipment Submittal Package	10 days	Mon 8/13/18	Fri 8/24/18							
112	Package Approvals	7 days	Mon 8/27/18	Tue 9/4/18							
113	Order/ Delivery of Fixtures	25 days	Wed 9/5/18	Tue 10/9/18							

# Soros Capital Management

250 West 55th Street, 36th Floor

ID	Task Name	Duration	Start	Finish	July	August	September	October	November	December	January
114	<b>Millwork</b>	<b>24 days</b>	<b>Mon 8/13/18</b>	<b>Fri 9/14/18</b>							
115	Samples for Approval	10 days	Mon 8/13/18	Fri 8/24/18							
116	Sample Approvals	4 days	Mon 8/27/18	Thu 8/30/18							
117	<b>Shop Drawing Process</b>	<b>25 days</b>	<b>Mon 8/13/18</b>	<b>Fri 9/14/18</b>							
118	Shop Drawings	15 days	Mon 8/13/18	Fri 8/31/18							
119	Shop Drawing Approvals	10 days	Mon 9/3/18	Fri 9/14/18							
120	<b>Metal/Glass</b>	<b>16 days</b>	<b>Mon 8/13/18</b>	<b>Tue 9/4/18</b>							
121	Cut Sheets/ Shop drawings	10 days	Mon 8/13/18	Fri 8/24/18							
122	Approvals	7 days	Mon 8/27/18	Tue 9/4/18							
123	<b>Hollow Metal/Hardware</b>	<b>62 days</b>	<b>Mon 8/13/18</b>	<b>Wed 11/7/18</b>							
124	Hollow Metal Shops	10 days	Mon 8/13/18	Fri 8/24/18							
125	Hollow Metal Approval	5 days	Mon 8/27/18	Fri 8/31/18							
126	Hardware Schedule/ Submittal	13 days	Mon 8/13/18	Wed 8/29/18							
127	Hardware Approval	5 days	Thu 8/30/18	Wed 9/5/18							
128	Order/ Delivery of Hollow Metal Frames	35 days	Thu 9/6/18	Wed 10/24/18							
129	Order/ Delivery of Doors and Hardware	45 days	Thu 9/6/18	Wed 11/7/18							
130	<b>Stone/Ceramic</b>	<b>69 days</b>	<b>Mon 8/13/18</b>	<b>Fri 11/16/18</b>							
131	Samples/ Photos of Slabs	15 days	Mon 8/13/18	Fri 8/31/18							
132	Approvals	5 days	Mon 9/3/18	Fri 9/7/18							
133	Order/ Delivery	50 days	Mon 9/10/18	Fri 11/16/18							
134	<b>Flooring</b>	<b>62 days</b>	<b>Mon 8/13/18</b>	<b>Wed 11/7/18</b>							
135	Samples for Approval	10 days	Mon 8/13/18	Fri 8/24/18							
136	Approval	3 days	Mon 8/27/18	Wed 8/29/18							
137	Order/ Delivery	50 days	Thu 8/30/18	Wed 11/7/18							
138	<b>Painting</b>	<b>29 days</b>	<b>Mon 8/13/18</b>	<b>Fri 9/21/18</b>							
139	Samples	20 days	Mon 8/13/18	Fri 9/7/18							
140	Approvals	10 days	Mon 9/10/18	Fri 9/21/18							
141	<b>Appliances</b>	<b>50 days</b>	<b>Mon 8/13/18</b>	<b>Mon 10/22/18</b>							
142	Cut Sheets Package	8 days	Mon 8/13/18	Wed 8/22/18							
143	Approvals	8 days	Thu 8/23/18	Mon 9/3/18							
144	Order/ Delivery	35 days	Tue 9/4/18	Mon 10/22/18							
145	<b>Window Treatments</b>	<b>71 days</b>	<b>Mon 8/13/18</b>	<b>Fri 11/23/18</b>							
146	Samples/ Shops	5 days	Mon 8/13/18	Fri 8/17/18							
147	Approvals	5 days	Mon 8/20/18	Fri 8/24/18							
148	Field Measure	5 days	Mon 8/27/18	Fri 8/31/18							
149	Fabrication	60 days	Mon 9/3/18	Fri 11/23/18							
150	<b>36th Floor - On Site Construction</b>	<b>100 days</b>	<b>Mon 8/13/18</b>	<b>Wed 1/9/19</b>							
151	<b>HVAC</b>	<b>74 days</b>	<b>Wed 8/15/18</b>	<b>Fri 11/30/18</b>							
152	<b>Ductwork</b>	<b>48 days</b>	<b>Wed 8/15/18</b>	<b>Mon 10/22/18</b>							
153	Shop Drawing	10 days	Wed 8/15/18	Tue 8/28/18							
154	Shop Drawing Approval	3 days	Wed 8/29/18	Fri 8/31/18							

# Soros Capital Management

250 West 55th Street, 36th Floor

ID	Task Name	Duration	Start	Finish	July	August	September	October	November	December	January
155	Fabrication	10 days	Tue 9/4/18	Mon 9/17/18							
156	Roughing	15 days	Fri 9/14/18	Thu 10/4/18							
157	Install Plenums	5 days	Tue 10/16/18	Mon 10/22/18							
158	<b>Piping</b>	<b>35 days</b>	<b>Wed 8/15/18</b>	<b>Wed 10/3/18</b>							
159	Piping Shop Drawings	10 days	Wed 8/15/18	Tue 8/28/18							
160	Piping Shop Drawing Approval	3 days	Wed 8/29/18	Fri 8/31/18							
161	Roughing	20 days	Tue 9/4/18	Mon 10/1/18							
162	Pressure Test Piping	2 days	Tue 10/2/18	Wed 10/3/18							
163	Install FPB's	10 days	Wed 11/14/18	Fri 11/30/18							
164	Install Linears	5 days	Tue 11/6/18	Mon 11/12/18							
165	Balancing	3 days	Tue 11/13/18	Thu 11/15/18							
166	<b>Carpentry/Drywall</b>	<b>83 days</b>	<b>Mon 8/13/18</b>	<b>Tue 12/11/18</b>							
167	Confirmation of Layout	2 days	Mon 8/13/18	Tue 8/14/18							
168	Layout Approval	1 day	Wed 8/15/18	Wed 8/15/18							
169	Wall Framing	10 days	Thu 8/16/18	Wed 8/29/18							
170	Header Framing	10 days	Thu 8/30/18	Thu 9/13/18							
171	Sheetrock Walls	10 days	Tue 9/18/18	Mon 10/1/18							
172	Ceiling Framing	10 days	Tue 10/2/18	Mon 10/15/18							
173	Ceiling Sheetrock	10 days	Tue 10/23/18	Mon 11/5/18							
174	Taping	15 days	Tue 10/30/18	Mon 11/19/18							
175	Install Ceiling Grid	8 days	Tue 11/20/18	Tue 12/4/18							
176	Install Ceiling Tiles	5 days	Wed 12/5/18	Tue 12/11/18							
177	<b>Electrical/FA</b>	<b>92 days</b>	<b>Mon 8/13/18</b>	<b>Wed 12/26/18</b>							
178	Wall Roughing	12 days	Thu 8/30/18	Mon 9/17/18							
179	Homerun Feeders/ Roughing	40 days	Mon 8/13/18	Mon 10/8/18							
180	Ceiling Roughing	20 days	Tue 10/16/18	Mon 11/12/18							
181	Install FA Devices	10 days	Tue 10/2/18	Mon 10/15/18							
182	FA Pre-Test	10 days	Tue 10/16/18	Mon 10/29/18							
183	Install Lighting	20 days	Thu 11/8/18	Mon 12/10/18							
184	Finish Trims	10 days	Tue 12/11/18	Wed 12/26/18							
185	<b>Sprinkler</b>	<b>35 days</b>	<b>Mon 9/3/18</b>	<b>Mon 10/22/18</b>							
186	Shop Drawing	5 days	Mon 9/3/18	Fri 9/7/18							
187	Approvals	4 days	Mon 9/10/18	Thu 9/13/18							
188	Fabricate	10 days	Fri 9/14/18	Thu 9/27/18							
189	Roughing	15 days	Fri 9/21/18	Thu 10/11/18							
190	Drop Heads	5 days	Tue 10/16/18	Mon 10/22/18							
191	<b>Plumbing</b>	<b>82 days</b>	<b>Tue 8/28/18</b>	<b>Thu 12/27/18</b>							
192	Roughing of Waste Lines	10 days	Tue 8/28/18	Tue 9/11/18							
193	Roughing of Water Lines	10 days	Wed 9/12/18	Tue 9/25/18							
194	Install Fixtures	3 days	Wed 12/19/18	Fri 12/21/18							
195	Hook Up Pantry Equipment	2 days	Wed 12/26/18	Thu 12/27/18							

# Soros Capital Management

250 West 55th Street, 36th Floor

ID	Task Name	Duration	Start	Finish	July	August	September	October	November	December	January
196	<b>Millwork</b>	<b>63 days</b>	<b>Tue 10/2/18</b>	<b>Mon 1/7/19</b>							
197	Field Measure	3 days	Tue 10/2/18	Thu 10/4/18							
198	Fabrication	40 days	Fri 10/5/18	Tue 12/4/18							
199	Install Pantries	10 days	Wed 12/5/18	Tue 12/18/18							
200	Install Corian Panels and Shelving	20 days	Wed 12/5/18	Mon 1/7/19							
201	Installation of Situ Fabrications	25 days	Tue 10/30/18	Thu 12/6/18							
202	<b>Metal/Glass</b>	<b>77 days</b>	<b>Fri 9/14/18</b>	<b>Wed 1/9/19</b>							
203	Install Top Tracks	5 days	Fri 9/14/18	Thu 9/20/18							
204	Field Measure	2 days	Fri 9/21/18	Mon 9/24/18							
205	Fabricate	35 days	Tue 9/25/18	Mon 11/12/18							
206	Install Bottom Tracks	5 days	Tue 11/20/18	Thu 11/29/18							
207	Install Glass/ Hardware	10 days	Fri 12/21/18	Wed 1/9/19							
208	<b>Stone/Ceramic</b>	<b>15 days</b>	<b>Fri 11/30/18</b>	<b>Thu 12/20/18</b>							
209	Prep Floors	5 days	Fri 11/30/18	Thu 12/6/18							
210	Install	10 days	Fri 12/7/18	Thu 12/20/18							
211	<b>Flooring</b>	<b>17 days</b>	<b>Wed 11/28/18</b>	<b>Thu 12/20/18</b>							
212	Floor Prep	2 days	Wed 11/28/18	Thu 11/29/18							
213	Install Flooring	15 days	Fri 11/30/18	Thu 12/20/18							
214	Install Flooring after Situ Installation	8 days	Fri 12/7/18	Tue 12/18/18							
215	<b>Concrete Flooring</b>	<b>78 days</b>	<b>Mon 8/13/18</b>	<b>Tue 12/4/18</b>							
216	Grind and Seal	5 days	Mon 8/13/18	Fri 8/17/18							
217	Buff Flooring at end of project	3 days	Fri 11/30/18	Tue 12/4/18							
218	<b>Painting</b>	<b>20 days</b>	<b>Tue 11/20/18</b>	<b>Thu 12/20/18</b>							
219	Prime Walls	5 days	Tue 11/20/18	Thu 11/29/18							
220	Finish Coat on Walls	15 days	Fri 11/30/18	Thu 12/20/18							
221	<b>Window Treatments</b>	<b>8 days</b>	<b>Fri 12/7/18</b>	<b>Tue 12/18/18</b>							
222	Install	8 days	Fri 12/7/18	Tue 12/18/18							
223	<b>Furniture</b>	<b>94 days</b>	<b>Wed 8/15/18</b>	<b>Thu 1/3/19</b>							
224	Layout/ Approval	2 days	Wed 8/15/18	Thu 8/16/18							
225	Install Furniture (Offices)	5 days	Wed 12/12/18	Tue 12/18/18							
226	Furniture Hook Ups (Offices)	10 days	Wed 12/19/18	Tue 1/1/19							
227	Install Furniture (Open Areas - Below Situ Fabrications)	5 days	Wed 12/19/18	Thu 12/27/18							
228	Furniture Hook Ups (Open Areas - Below Situ Fabrications)	5 days	Wed 12/26/18	Thu 1/3/19							
229	<b>Construction Clean</b>	<b>3 days</b>	<b>Fri 1/4/19</b>	<b>Tue 1/8/19</b>							
230	<b>Substantial Completion</b>	<b>0 days</b>	<b>Wed 1/9/19</b>	<b>Wed 1/9/19</b>							
231	<b>Post Substantial Completion</b>	<b>10 days</b>	<b>Wed 1/9/19</b>	<b>Tue 1/22/19</b>							
232	Punch List	10 days	Wed 1/9/19	Tue 1/22/19							
233	Handover	0 days	Wed 1/9/19	Wed 1/9/19							
234	Client Move In	0 days	Thu 1/10/19	Thu 1/10/19							

