

Think Big Networks Construction Report
As presented at the 9/30/2025 General Membership Meeting

Total planned footage: 53,898' (This includes County-controlled rights of way)

- Total currently constructed: approximately 21,000'
- Total approved for construction (not yet built): 13,902'
- Total to be approved prior to construction: 18,996'

Approximate completion date: 11/14/25

Any excavation locations from our work are restored using top soil, grass seed and straw in most cases as a standard. The crew does attempt to remove the existing sod and replace once complete to help maintain a uniform appearance, if possible, with the intent to bring to original appearance. If there is a complaint, our Construction Coordinator will contact the homeowner and discuss the complaint. From the discussion, we will perform restoration efforts to resolve.