

PROJECT SCHEDULE

DATE 05/14/2024



SOLEIL AMENITY CENTER

PREPARED FOR: MATTAMY HOMES

1000 Even Lakeshore Breeze Pl

Kissimmee FL 34747

SCHEDULE FORECAST:

TASK:	TARGET DATE:
Plumbing Install	05/10/24
Electrical Install	05/17/24
Pool Coping	05/21/24
Pool Deck	Site Condition - Need to complete grading
Interior Cabana Work	
Plumb Trim	Site Condition - Need to complete sewer - Grading needs to be completed prior to sewer
Plumbing Final insp	Note above
Electric Trim	05/20/24
Pre Power insp	05/22/24
Electric Final insp	05/27/24
Drywall Bump	05/28/24
Final Paint	06/03/24
Exterior Cabana Work	
Grade Cut	Site Condition - Need to tie cabana grade w/ common area grade-Common area grade high
Grade Cut	Removed total 65 truck loads of dirt
Soffit Install	05/17/24
Stone Install	05/15/24
Siding Install	05/17/24
Foam Install	05/22/24
Final Termite Spray	05/27/24
Final Paint	06/03/24
Playground	
Grading	05/07/24
Footing 6" curb	05/14/24
Footing Inspection	05/15/24
Footing concrete pour	05/16/24
Underdrains	05/21/24
Stake Playground	Mattamy Homes
Playground delivery	05/27/24
Playground footers	05/28/24

Footer inspection

05/29/24

JOB SITE PHOTOS:



Pool Tile and Plumbing



Interior Tile



Exterior Paint



Site Conditions - Removed and hauled off a total of 65 truck loads of dirt - Can't run cabana sewer or start pool deck until the grading is resolved