

Activity ID	Activity Name	Orig Dur	Start	Finish	2024												2025											
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
					-5	-4	-3	-2	-1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
<b>Sedona Parking Garage</b>		316d	15-May-24	12-Aug-25																								
<b>Summary &amp; Milestones</b>		316d	15-May-24	12-Aug-25																								
<b>GMP Schedule</b>		316d	15-May-24	12-Aug-25																								
GMP-SUM-1010	NTP / Council Approval	1d	15-May-24*	15-May-24																								
GMP-SUM-1000	Construction - Excavation / Civil (By Other)	40d	14-Jun-24*	09-Aug-24																								
GMP-SUM-1020	*Milestone: Permit Issued / Construction Start	0d	01-Jul-24*																									
GMP-SUM-1030	Construction - Excavation/Shoring	90d	01-Jul-24	05-Nov-24																								
GMP-SUM-1040	Construction - Foundations	102d	03-Sep-24	28-Jan-25																								
GMP-SUM-1050	Construction - Vertical Structure to Top Out	95d	19-Nov-24	04-Apr-25																								
GMP-SUM-1060	Construction - Fixture & Build-out Structure	60d	03-Mar-25	23-May-25																								
GMP-SUM-1100	Construction - Site Finishes & Landscaping	35d	28-Apr-25	16-Jun-25																								
GMP-SUM-1070	Commissioning & Turnover	25d	27-May-25	30-Jun-25																								
GMP-SUM-1080	*Milestone: Substantial Completion / Occupancy	0d		30-Jun-25*																								
GMP-SUM-1110	Project Closeout / Punchlist Corrections	30d	01-Jul-25	12-Aug-25																								
GMP-SUM-1090	*Milestone: Final Completion	0d		12-Aug-25																								