

**7. Project Schedule** (red color indicates remaining contracts to award)

CONTRACT ID	PROJECT FEATURE	Design Complete	Modeling Complete	Construction Start	Anticipated 50% complete date*	Anticipated Construction Duration
COMITE-01	<u>Hwy61/ KCS RR</u>	Complete	Complete	Complete	Complete	Complete
COMITE-02	<u>Brooks Lake Guide Levee</u> – (Construction includes a 3350 ft. guide levee Profit Chute leading to the Mississippi River)	Complete	Complete	Q4CY25 <sup>1</sup>	Q2CY26 <sup>2</sup>	400 days
COMITE-03	<u>Channel Segment #1</u>	Complete	Complete	Complete	Complete	TBD
COMITE-04	<u>Bayou Baton Rouge Rock Chute</u> (Construction includes approximately 1,500 feet long rock chute and approximately 3500 feet of diversion channel)	Complete	Complete	Q2CY25 <sup>1</sup>	Q1CY27 <sup>2</sup>	1087 days
COMITE-05	<u>Channel Segment #2</u>	Complete	Complete	Complete	Complete	Complete
COMITE-06	<u>Cypress Bayou Rock Chute</u>	Complete	Complete	Complete	Complete	Complete
COMITE-07	<u>Phase 1: Channel Segment #3</u> (Clearing and Grubbing)	Complete	Complete	Complete	Complete	Complete
COMITE-08	<u>Phase 1: McHugh Road Bridge</u> (Clearing & Grubbing)	Complete	Complete	Complete	Complete	Complete
COMITE-09	<u>Phase 1: Channel Segment #4</u> (Clearing and Grubbing)	Complete	Complete	Complete	Complete	Complete
COMITE-10	<u>Phase 1: White Bayou Rock Chute</u> , (Clearing and Grubbing).	Complete	Complete	Complete	Complete	Complete
COMITE-11	<u>Phase 1: Diversion Structure</u> (Clearing and Grubbing)	Complete	Complete	Complete	Complete	Complete
COMITE-12	<u>Clearing and snagging of three bayous</u> (Clearing and snagging approximately 1 mile upstream at each of the three bayous)	Complete	Complete	Q4CY25 <sup>1</sup>	Q4CY26 <sup>2</sup>	600 days
COMITE-13	<u>Phase 1: Lilly Bayou Control Structure</u>	Complete	Complete	Complete	Complete	Complete
COMITE-15	<u>Phase 2 Channel Segment #3</u> (Construction includes approximately 1 mile of diversion channel between Hwy 19 on west and McHugh Rd on the east)	Complete	Complete	Q3CY25 <sup>1</sup>	Q3CY26 <sup>2</sup>	775 days
COMITE-16	<u>Phase 2: McHugh Road Bridge</u>	Complete	Complete	Complete	Complete	Complete
COMITE-17	<u>Phase 2: Channel Segment #4</u>	Complete	Complete	Complete	Complete	Complete
COMITE-18	<u>Phase 2: White Bayou Rock Chute</u>	Complete	Complete	Complete	Complete	Complete
COMITE-19	<u>Phase 2: Comite River Diversion Structure</u> (Construction includes a concrete structure that will allow flood waters to enter the diversion channel)	Complete		Q3CY25 <sup>1</sup>	Q1CY27 <sup>2</sup>	930 days
COMITE-20	<u>Channel Segment #2B</u> (Construction includes approximately 1,300 feet of diversion channel)	Complete	Complete	Q3CY25 <sup>1</sup>	Q2CY26 <sup>2</sup>	520 days
COMITE-21	<u>Phase 2: Lily Bayou Repairs</u>	Complete	Complete	Complete	Complete	Complete

<sup>1</sup>Estimated construction award date

<sup>2</sup>Will update as contracts award