

## Two Week Look Ahead-Monmouth County Improvements to CR8A & CR8B

**TIME PERIOD 06/30/2025 to 07/12/2025**

**LUCAS BROTHERS, INC.**

Monday, June 30, 2025	<p>Fine Grade DGA mill keyway and base pave Valley EB side against new curb line  Reconstruct and Base Pave Locust from Osborne past Locust Roundabout Entry  Reopen roads at end of day to existing pattern  (Locust Closure and Detour to Locust Point-Maintain Traffic flow Valley to Navesink)</p>
Tuesday, July 1, 2025	<p>Reconstruct and Base Pave Locust from previous work into main intersection  Adjust castings and valve boxes as necessary to accommodate proposed grades  Mill keyway and level/Base pave EB side Navesink at Roundabout  If work complete-reopen roadways in Stage 3A pattern through Roundabout  (Locust and Navesink EB only Closure and Detour to Locust Point and back through half Roundabout)</p>
Wednesday, July 2, 2025	<p>Reconstruct and Base Pave Locust from previous work into main intersection-If necessary  Adjust castings and valve boxes as necessary to accommodate proposed grades-if necessary  Mill keyway and level/Base pave EB side Navesink at Roundabout-if necessary  Open Traffic in Stage 3A pattern through Roundabout at End of Day using traffic devices and signage  (Locust and Navesink EB only Closure and Detour to Locust Point and back through half Roundabout)</p>
Thursday, July 3, 2025	<p>Remove existing striping as necessary  Install temp. striping required for Stage 3A pattern  Make and signage and traffic device adjustments as necessary  (Alternating and Flagging with temp stoppages as required for temp. striping and removal work)</p>
Friday, July 4, 2025	<b>4th of July Holiday</b>
Saturday, July 5, 2025	
Monday, July 7, 2025	<p>Work on removal of existing pavement as necessary outside on Stage 3A traffic pattern  Work on removal of existing pavement as necessary at Valley Drive proposed splitter Island  Install embankment as necessary to meet proposed grading within 6 inches for new poles  (Traffic shifting or temp stoppages as necessary)</p>
Tuesday, July 8, 2025	<p>Work on removal of existing pavement as necessary outside on Stage 3A traffic pattern  Work on removal of existing pavement as necessary at Valley Drive proposed splitter Island  Install embankment as necessary to meet proposed grading within 6 inches for new poles  (Traffic shifting or temp stoppages as necessary)</p>
Wednesday, July 9, 2025	<p>Work on removal of existing pavement as necessary outside on Stage 3A traffic pattern  Work on removal of existing pavement as necessary at Valley Drive proposed splitter Island  Install embankment as necessary to meet proposed grading within 6 inches for new poles</p>
Thursday, July 10, 2025	<p>Work on removal of existing pavement as necessary outside on Stage 3A traffic pattern-if nec.  Work on removal of existing pavement as necessary at Valley Drive proposed splitter Island-if nec.  Install embankment as necessary to meet proposed grading within 6 inches for new poles if nec.</p>
Friday, July 11, 2025	<p>Work on removal of existing pavement as necessary outside on Stage 3A traffic pattern-if nec.  Work on removal of existing pavement as necessary at Valley Drive proposed splitter Island-if nec.  Install embankment as necessary to meet proposed grading within 6 inches for new poles if nec.</p>
Saturday, July 12, 2025	
NOTES:	<p>Activities and Durations subject to change due to weather events, as required or as directed</p> <p>Daily Traffic Control to be finalized/adjusted with on site Police Traffic Director(s) when applicable</p> <p>See attachment for Stage 3A Traffic Pattern and notes</p> <p>Church Driveway to Remain Open</p> <p>Verizon is scheduled for 7/14 to begin setting new utility poles and will provide their own traffic control-JCP&amp;L and Comcast to follow then Verizon finalizing work and removing exist. Poles</p>