

Lower Paxton Township Authority
Construction Traffic Update for Weeks of September 14 and September 21

1. Nyes Road at Devonshire Heights Road (PennDOT Project)

- **Project Location:** Nyes Road at Devonshire Heights Road
- **Impacted Streets:** Nyes Road and Devonshire Heights Road
- **Contractor(s):** Pennsy Supply and Trinity Excavating
- **LPT Field Contact:** None. This is a PennDOT Project.
- **Nature of Work:** Intersection reconstruction, utility relocation.
- **Additional Notes:** The closure and detour of Nyes Road and Devonshire Heights Road will remain in place during this period. See the attached detour plans. Contact PennDOT for additional details.

2. Eastern Linglestown Area- Mini Basins BC-2A,2B,2C,5B

- **Project Location:** [See map](#)
- **Impacted Streets (this period):** Judy Lane, Jerome Blvd., Nassau Road, Florence Drive, Harrise Drive, and Amy Drive.
- **Contractor(s):** DOLI Construction Corporation
- **LPT Field Contact:** Eric Morgan (717-554-9052) or Tim Nolt (717-278-5423).
- **Nature of Work:** Sanitary sewer lateral replacement. Asphalt paving restoration.
- **Additional Notes:** Lateral replacement work will continue on Judy Lane and Jerome Blvd. during this period. **Asphalt paving restoration work will continue on Nassau, Florence, Harrise, and Amy. Access to these areas will be very limited during asphalt paving restoration work.** Work will take place during the hours of 6:30 am and 5:00 pm Monday through Thursday. Detours will be in place and all roads will be reopened at the end of each working day. Contractor will be required to maintain access to properties and allow refuse trucks through the work zone. Some coordination could be required at times, **especially on streets being paved.**

3. Devonshire Area- Mini Basins BC-7A,7B,7C,7D,8C,8D

- **Project Location:** [See map](#)
- **Impacted Streets (this period):** Kenwood Avenue
- **Contractor(s):** Lower Paxton Township I/I Crew
- **LPT Field Contact:** Glenn McCoy (717-554-9045) or Jim Wetzel (717-554-9051).
- **Nature of Work:** Sanitary sewer testing and building sewer replacement
- **Additional Notes:** Kenwood Avenue will be closed from Gannett Street to the Cul-de-sac. Work will take place during the hours of 6:30 am and 2:30 pm. All roads will be reopened at the end of each working day. Crew will maintain access to properties on Merivale Court and Kenwood Avenue and allow refuse trucks through the work zone.