

## Waikalani Woodlands Fire Alarm Installation Schedule

### Building A

Task Name	Duration	Start Date	End Date
Building A Piping for Rooftop and Riser	5 days	July 20, 2026 8:30AM	July 24, 2026 3:30PM
Building A 12th Floor Apartment Units	1 day	July 27, 2026 8:30AM	July 27, 2026 3:30PM
Building A 11th Floor Apartment Units	1 day	July 28, 2026 8:30AM	July 28, 2026 3:30PM
Building A 10th Floor Apartment Units	1 day	July 29, 2026 8:30AM	July 29, 2026 3:30PM
Building A 9th Floor Apartment Units	1 day	July 30, 2026 8:30AM	July 30, 2026 3:30PM
Building A Piping and Makeup Day for Floors 9th-12th	1 day	July 31, 2026 8:30AM	July 31, 2026 3:30PM
Building A 8th Floor Apartment Units	1 day	Aug 3, 2026 8:30AM	Aug 3, 2026 3:30PM
Building A 7th Floor Apartment Units	1 day	Aug 4, 2026 8:30AM	Aug 4, 2026 3:30PM
Building A 6th Floor Apartment Units	1 day	Aug 5, 2026 8:30AM	Aug 5, 2026 3:30PM
Building A 5th Floor Apartment Units	1 day	Aug 6, 2026 8:30AM	Aug 6, 2026 3:30PM
Building A Piping and Makeup Day for Floors 5th-8th	1 day	Aug 7, 2026 8:30AM	Aug 7, 2026 3:30PM
Building A 4th Floor Apartment Units	1 day	Aug 10, 2026 8:30AM	Aug 10, 2026 3:30PM
Building A 3rd Floor Apartment Units	1 day	Aug 11, 2026 8:30AM	Aug 11, 2026 3:30PM
Building A 2nd Floor Apartment Units	1 day	Aug 12, 2026 8:30AM	Aug 12, 2026 3:30PM
Building A Ground Floor Apartment Units	1 day	Aug 13, 2026 8:30AM	Aug 13, 2026 3:30PM
Building A Piping and Makeup Day for Floors Ground-4th	1 day	Aug 14, 2026 8:30AM	Aug 14, 2026 3:30PM
Building A Piping and Wiring	5 days	Aug 17, 2026 8:30AM	Aug 21, 2026 3:30PM
Building A Troubleshooting	5 days	August 24, 2026 8:30AM	August 28, 2026 3:30PM
<b>Building A Pretest</b>	<b>1 day</b>	<b>Sept 2, 2026 8:30AM</b>	<b>Sept 2, 2026 4:00PM</b>
Final Inspection with HFD	TBD	TBD	TBD
Demo of Old Fire Alarm System	TBD	TBD	TBD