

Waikalani Woodlands Fire Alarm Installation Schedule
Building B

Task Name	Duration	Start Date	End Date
Building B Piping for Rooftop and Riser	5 days	June 15, 2026 8:30AM	June 19, 2026 3:30PM
Building B 12th Floor Apartment Units	1 day	June 22, 2026 8:00AM	June 22, 2026 3:30PM
Building B 11th Floor Apartment Units	1 day	June 23, 2026 8:00AM	June 23, 2026 3:30PM
Building B 10th Floor Apartment Units	1 day	June 24, 2026 8:30AM	June 24, 2026 3:30PM
Building B 9th Floor Apartment Units	1 day	June 25, 2026 8:30AM	June 25, 2026 3:30PM
Building B Piping and Makeup Day for Floors 9th-12th	1 day	June 26, 2026 8:30AM	June 26, 2026 3:30PM
Building B 8th Floor Apartment Units	1 day	June 29, 2026 8:30AM	June 29, 2026 3:30PM
Building B 7th Floor Apartment Units	1 day	June 30, 2026 8:30AM	June 30, 2026 3:30PM
Building B 6th Floor Apartment Units	1 day	July 1, 2026 8:30AM	July 1, 2026 3:30PM
Building B Piping and Makeup Day for Floors 6th-8th	1 day	July 2, 2026 8:30AM	July 2, 2026 3:30PM
INDEPENDENCE DAY HOLIDAY NO WORK		July 3, 2026	July 3, 2026
Building B 5th Floor Apartment Units	1 day	July 6, 2026 8:30AM	July 6, 2026 3:30PM
Building B 4th Floor Apartment Units	1 day	July 7, 2026 8:30AM	July 7, 2026 3:30PM
Building B 3rd Floor Apartment Units	1 day	July 8, 2026 8:30AM	July 8, 2026 3:30PM
Building B 2nd Floor Apartment Units	1 day	July 9, 2026 8:30AM	July 9, 2026 3:30PM
Building B Piping and Makeup Day for 2nd-5th Floors	1 day	July 10, 2026 8:30AM	July 10, 2026 3:30PM
Building B Ground Floor Apartment Units	1 day	July 13, 2026 8:30AM	July 13, 2026 3:30PM
Building B Piping and Wiring	3 days	July 14, 2026 8:30AM	July 16, 2026 3:30PM
Building B Piping and Makeup Day for Ground Floor	1 day	July 17, 2026 8:30AM	July 17, 2026 3:30PM
Building B Troubleshooting	5 days	July 20, 2026 8:30AM	July 24, 2026 3:30PM
Building B Pretest	1 day	Aug 5, 2026 8:30AM	Aug 5, 2026 3:30PM
Final Inspection with HFD	TBD	TBD	TBD
Demo of Old Fire Alarm System	TBD	TBD	TBD