

Waikalani Woodlands Fire Alarm Installation Schedule

Building C

Task Name	Duration	Start Date	End Date
Building C Sample Floor 12th Floor Apartment Units	5 days	Mar 30, 2026 8:00AM	April 3, 2026 3:30PM
Building C Piping for Rooftop and Riser	5 days	April 6, 2026 8:00AM	April 10, 2026 3:30PM
Building C 11th Floor Apartment Units	1 day	Apr 13, 2026 8:00AM	Apr 13, 2026 3:30PM
Building C 10th Floor Apartment Units	1 day	Apr 14, 2026 8:00AM	Apr 14, 2026 3:30PM
Building C 9th Floor Apartment Units	1 day	Apr 15, 2026 8:00AM	Apr 15, 2026 3:30PM
Building C 8th Floor Apartment Units	1 day	Apr 16, 2026 8:00AM	Apr 16, 2026 3:30PM
Building C Piping and Makeup Day for Floors 8th-11th	1 day	Apr 17, 2026 8:00AM	Apr 17, 2026 3:30PM
Building C 7th Floor Apartment Units	1 day	Apr 20, 2026 8:00AM	Apr 20, 2026 3:30PM
Building C 6th Floor Apartment Units	1 day	Apr 21, 2026 8:00AM	Apr 21, 2026 3:30PM
Building C 5th Floor Apartment Units	1 day	Apr 22, 2026 8:00AM	Apr 22, 2026 3:30PM
Building C 4th Floor Apartment Units	1 day	Apr 23, 2026 8:00AM	Apr 23, 2026 3:30PM
Building C Piping and Makeup Day for Floors 4th-7th	1 day	Apr 24, 2026 8:00AM	Apr 24, 2026 3:30PM
Building C 3rd Floor Apartment Units	1 day	Apr 27, 2026 8:00AM	Apr 27, 2026 3:30PM
Building C 2nd Floor Apartment Units	1 day	Apr 28, 2026 8:00AM	Apr 28, 2026 3:30PM
Building C Ground Floor Apartment Units	1 day	Apr 29, 2026 8:00AM	Apr 29, 2026 3:30PM
Building C Piping for Floors Ground-3rd Floor	1 day	Apr 30, 2026 8:00AM	Apr 30, 2026 3:30PM
Building C Piping and Makeup Day for Floors Ground-3rd	1 day	May 1, 2026 8:00AM	May 1, 2026 3:30PM
Building C Piping and Wiring	5 days	May 4, 2026 8:00AM	May 8, 2026 3:30PM
Building C Troubleshoot	5 days	May 11, 2026 8:00AM	May 15, 2026 3:30PM
Building C Pretest	1 day	May 27, 2026 8:30AM	May 27, 2026 4:00PM
Final Inspection with HFD	TBD	TBD	TBD
Demo of Old Fire Alarm System	TBD	TBD	TBD