

Waikalani Woodlands Fire Alarm Installation Schedule
Building D

| Task Name | Duration | Start Date | End Date |
|--|-----------------|----------------------------|----------------------------|
| Building D Piping for Rooftop and Riser | 5 days | May 11, 2026 8:00AM | May 15, 2026 3:30PM |
| Building D 12th Floor Apartment Units | 1 day | May 18, 2026 8:00AM | May 18, 2026 3:30PM |
| Building D 11th Floor Apartment Units | 1 day | May 19, 2026 8:00AM | May 19, 2026 3:30PM |
| Building D 10th Floor Apartment Units | 1 day | May 20, 2026 8:00AM | May 20, 2026 3:30PM |
| Building D 9th Floor Apartment Units | 1 day | May 21, 2026 8:00AM | May 21, 2026 3:30PM |
| Building D Piping and Makeup Day for Floors 9th-12th | 1 day | May 22, 2026 8:00AM | May 22, 2026 3:30PM |
| MEMORIAL DAY HOLIDAY NO WORK | | May 25, 2026 | May 25, 2026 |
| Building D 8th Floor Apartment Units | 1 day | May 26, 2026 8:00AM | May 26, 2026 3:30PM |
| Building D 7th Floor Apartment Units | 1 day | May 27, 2026 8:00AM | May 27, 2026 3:30PM |
| Building D 6th Floor Apartment Units | 1 day | May 28, 2026 8:00AM | May 28, 2026 3:30PM |
| Building D Piping and Makeup Day for Floors 6th-8th | 1 day | May 29, 2026 8:00AM | May 29, 2026 3:30PM |
| Building D 5th Floor Apartment Units | 1 day | June 1, 2026 8:00AM | June 1, 2026 3:30PM |
| Building D 4th Floor Apartment Units | 1 day | June 2, 2026 8:00AM | June 2, 2026 3:30PM |
| Building D 3rd Floor Apartment Units | 1 day | June 3, 2026 8:00AM | June 3, 2026 3:30PM |
| Building D 2nd Floor Apartment Units | 1 day | June 4, 2026 8:00AM | June 4, 2026 3:30PM |
| Building D Piping and Makeup Day for Floors 2nd-5th | 1 day | June 5, 2026 8:00AM | June 5, 2026 3:30PM |
| Building D Ground Floor Apartment Units | 1 day | June 8, 2026 8:00AM | June 8, 2026 3:30PM |
| Building D Piping and Wiring | 2 days | June 9, 2026 8:00AM | June 10, 2026 3:30PM |
| KAMEHAMEHA DAY HOLIDAY NO WORK IN BUILDING | | June 11, 2026 | June 11, 2026 |
| Building D Piping and Make up Day for Ground Floor | 1 day | June 12, 2026 8:00AM | June 12, 2026 3:30PM |
| Buidling D Troubleshoot | 5 days | June 15, 2026 8:30AM | June 19, 2026 3:30PM |
| Building D Pretest | 1 day | July 1, 2026 8:30AM | July 1, 2026 4:00PM |
| Final Inspection with HFD | TBD | TBD | TBD |
| Demo of Old Fire Alarm System | TBD | TBD | TBD |
| | | | |