




North Beach Drainage Improvements Project

30% Design Update

October 19, 2023

Background

- August 30, 2022: MIG presented their assessment and recommendations (option 2 – linear park) to address tidal, and rainfall flooding on North Beach
- April 18, 2023: City contracts with LAN to provide design, bid, and construction phase services for Phase 1 of the project. Project to be completed over four phases.
- November 1, 2022, City Council adopted Phase 1 of the North Beach Drainage Improvement Project Plan created by MIG



Intervention Effectiveness

Intervention(s)	Direct Tidal Flooding	Backflow Flooding	Groundwater Seepage Flooding	Rainfall Induced Flooding
A. Dunes	★★★★			
B. Seawall	★★★★		★★★	
C. Tide Gates/Valves		★★★★		
D. Elevate Infrastructure	★★★	★★★	★★★	★★
E. Elevate Parcels	★★★	★★★	★★★	★★
F. Open Channel Convey.				★★
G. Imp. Closed Convey.				★★
H. Sed. Monitoring + Clean.				★
I. Stormwater Pumps			★★★	★★★
#1. G+H. “Stormwater Convey. + Ditch Imp.” Option 1				★★★
#2. A+D+E+F+G+H. “Linear Park” Option 2	★★★★★	★★★★★	★★★★★	★★★★★
#3. A+D+E+F+G+H “Nav. Canal” Option 3A	★★★★★	★★★★★	★★★★★	★★★★★
#4. A+D+E+F+G+H “Nav. Canal” Option 3B	★★★★★	★★★★★	★★★★★	★★★★★
#5. A+D+E+G+H “Storm Drains w/ Elev.”	★★★★★	★★★★★	★★★★★	★★★★★
#6. A/B+C+G+H+I “Storm Drains w/o Elev. + Pumps”	★★★★★	★★★★★	★★★★★	★★★★★


Prioritization



- \$4.5M Elevate. In-progress.
- \$2.5M Elevate.
- \$5M Elevate and reconstruct.
- Limited conveyance improvements.
- \$10M Elevate. Major conveyance improvements, portion of linear open-space, new south-end outfall. Backflow prevention.
- \$5M Elevate. Connect linear open-space.
- \$16M Permanent or mobile pump station locations. Piped conveyance. Coastal barrier (dunes).
- Not Shown - Future Phases. Elevation and/or additional pump station locations.

Note: Rough order of magnitude costs are provided in Aug. 2022 dollars. Based on 2021 Study cost estimate with 15% cost escalation since Feb. 2021.

Phase 1 Projects



Initial Funding Plan

Available Budget: \$14.05M

Bond 2020/2022	\$4.50M
ARPA	\$5.00M
Bond 2018 - Beach Avenue	\$1.00M
Bond 2018 - GulfSpray Pedestrian Access	\$0.30M
Bond 2018 - NB Primary Access Project (To be redirected to GulfSpray and Beach)	\$1.25M
FY 2023 General Fund	\$2.00M




Where we are today

- Staff has been working with LAN to design projects as part of the adopted Phase 1 plan.
- LAN submitted their 30% design for review and comment


Executive Summary / Project Components

- New Canal = Storage
- Connections to Wetlands, Enhancements
- Roadside Ditches
- Underground Storm Water
- Sidewalks / Trails / Parks
- Bridge & Pedestrian Crossings
- Relocated WW Lift Station
- Utility Improvements
- Phase 1
- Timon Marsh (north) to Surfside Park(south)
- Approximately 4300 LF of Canal
- 20' to 68' wide (top bank – top bank)

Phase 1 Project Footprint




PROJECT MAP



Bridges and Crossings

- Beach Street Vehicle Crossing (w Pedestrian sidewalks)
- Timon Marsh Crossing - interconnection
- Ped Crossings: Eco-Park, Gulfspray, Kiwanis/Surfside Park
- All are Pre-Engineered Structures



Supporting Projects / North Beach Streets

- Beach Ave, GulfSpray, Surfside / Timon
 - Overlaid Future Streets on Drainage Plans
 - Underground Storm Water is part of Drainage project
 - Streets are a separate project from Drainage Project
 - Status – Fee Proposals being developed
- Master Grading Plan
- Eco-Park

Future Drainage Improvement Phases (consistent w MIG recommendations)

- Phase 2
 - Elevate roadways
 - Extend Linear Park / Canal to south
 - Channel Aeration / Circulation
 - Shoreline Blvd underground system
- Phase 3
 - Elevate roadways
 - Complete open channel imp
- Phase 4
 - More substantial coastal barrier
 - Pump Stations?



Linear Canal

- Will require excavation of ~42,700 CY of material
- Features:
 - Length – 4,300 LF
 - Top Bank Width – varies from 20 ft to 68 ft
 - Bottom Width – varies from 2 ft to 28 ft
 - Depth – 6 ft to 8 ft deep (from natural ground)
 - Normal Water Depth – 2 ft – 3 ft
 - Side Slopes – varies from 2:1 to 4:1 w intermittent vertical walls



Takeaway

- Phase 1 estimated value: \$10M
 - Linear Canal
 - Roadside Ditches / Cross Culverts / Select Driveways
 - Underground storm water improvements and inlets
 - New detention ponds along beach
 - Bridge crossing at Beach
 - Park Improvements
 - Utility improvements along Surfside / Timon
- Estimated 18–20-month construction time
- Canal & Ditch system provides for rainfall storage, like a detention pond but linear, removes water from streets / properties
- Series of created natural wetlands along beach provide for storage of high-tides – mostly dry during the year.

The background features a large, abstract shape composed of multiple concentric, curved lines. The left side of the shape is a light blue, while the right side is a light green. The lines are slightly offset from each other, creating a sense of depth and movement. The overall shape is roughly circular but has an irregular, organic feel.

Comments?