



Provision for Potable Water and Community Store

Potable Water – 70% Completion

**Community Store – 95%
Completion**

Project Start Date: Oct 15, 2014

Target Completion Date: April 01,

Provision for Potable Water at 70%



Water tank foundation is already finished.

For installation of the PVC Water Tank.





Ground drilling has been done and water is now flowing in the pipeline





Community Store at 95%



Community Store Update

- GK Sea Breeze kapitbahayan have undergone the financial management training hosted by DOLE.
- The kapitbahayan are now in the process of finalizing policies with regards to management, support and sharing of income.
- The kapitbahayan is also working out to have an account in one of the cooperatives in Lugait.