

Albion Township

Site Inspection

Thursday April 2, 2026

The site inspection is for 55th Street and was called to order at 8:00am.

Members present Bob Neumann Chair, Chad Walhowe Vice Chair, John Uecker Supervisor, Jami Berg Treasurer, Gage Gutzmann, William Jacobson and Dave Slininger. Clerk Debbie Uecker was absent.

Michael Bickman, contractor was invited.

Problems are blind spot for traffic caused by a hill in 55th Street.

To lower the hill, trees would need to be removed. William Jacobson will take the wood and wood chips; tree stumps can be placed on the Neumann property to the west side. The road could be lowered by 3-4 feet with dirt pushed to the low area to the East. There is no culvert in the low area of the road. Windstream and Vibrant utility lines will have to be relocated. Property owners may need to deal with WCSW for a wetland issue and WH may need to rest a power pole.

Michael Bickman thought the whole project could be completed in 1 week and his cost would be approximately \$2,500 per day for a total project cost of \$15K - \$20K including seeding of road ditch project.

The site inspection ended at 8:45am

Prepared by: _____ Date _____
Debbie Uecker, Clerk