

#### Contractor's Schedule (items started/completed):

- Paving on east side of town is complete.
- Water services and sewer laterals on the west side of town will be nearly completed today.

#### Contractor's Anticipated Schedule (two-week outlook):

- Week of November 4<sup>th</sup>
  - Monday – complete last active water service and sewer lateral. Water main tie in at Honey Lane and Court Street.
    - **Affected residents and businesses will be notified by the Village today.**
    - **This work will close off the intersection. Residents on Court Street, W. Court Street, and Bluebird Lane north of Honey Lane will need to park on Honey Lane or south of Honey Lane if you want guaranteed access out of the Project area between 7 am and 5 pm.**
    - **If the contractor gets rained out – the makeup day will be the following day.**
  - Tuesday – Water main tie in at W. Court Street and Court Street.
    - **Affected residents and businesses will be notified by the Village today.**
    - **This work will close off the intersection. Residents on W. Court Street west of Court Street will need to park on Court Street if you want guaranteed access out of the Project area between 7 am and 5 pm.**
    - **If the contractor gets rained out – the makeup day will be the following day.**
  - Wednesday – storm sewer installation from STH 35/133 to Honey Lane.
    - **Contractor must provide an access lane around construction while working on this stretch. Expect delays.**
  - Thursday thru Friday – storm sewer installation on W. Court Street (by pond) to Bluebird Lane.
    - **Contractor must provide an access lane around construction while working on this stretch. Expect delays.**
- Week of November 11<sup>th</sup>
  - Monday thru Friday - street construction on Court Street, W. Court Street, and Bluebird Lane.
    - **I will send a follow up schedule email next week to give a better idea for access.**
- **Please note that this construction schedule is estimated and subject to change. If things change, an email update will be sent out.**
- **Also note that the contractor may begin working Saturdays. If this happens, an email update will be sent out.**

#### Utility Relocation:

- TDS and Charter Communications have utility relocations that need to be completed.
  - Possible service interruptions may occur and affected individuals will be notified by the respective utility company prior to the interruption.

#### Traffic Control:

- Please continue to follow road closed/traffic control signage.
- On Court Street, between the hours of 7 am and 5 pm the contractor has full use of areas under construction (except for emergency vehicles). Between these hours, property owners will not have guaranteed access to/from their property. Please plan accordingly.
  - **The Contractor must provide access to the greatest extent possible for residents and businesses on dead end streets within the project limits (West Court Street, Bluebird Lane, and Honey Lane).**

#### Surveying:

- Delta 3 Engineering has staked with pink flags and wooden hubs, the storm sewer on Court Street, West Court Street, and Bluebird Lane.
  - **Please do not disturb these markers.**
- Also please do not disturb markers/flags for gas (yellow), electrical (red), fiber (orange), and telecommunication (orange).

**If there is anyone that you know of that would like to be included in the Construction Progress Update thread, please let Mark Digman know at [markdigman@delta3eng.biz](mailto:markdigman@delta3eng.biz).**