

Schedule Change:

- The Contractor was originally planning to start digging operations on June 10th. This date has been pushed back due to supplier issues.
- **The contractor now plans to start digging operations on June 12th.**

Traffic Control:

- The contractor will install traffic control prior to beginning digging operations.
 - Please follow road closed/traffic control signage.
 - Between the hours of 7 am and 5 pm the contractor has full use of areas under construction (except for emergency vehicles). Between these hours, property owners will not have guaranteed access to/from their property. Please plan accordingly.

Contractor's Schedule (items started/completed):

- None.

Contractor's Schedule (two-week outlook):

- Week of the June 10th
 - Contractor to mobilize.
 - Installation of Erosion Control.
 - During periods of dry weather, the contractor must provide dust control. Streets will be swept throughout construction to maintain cleanliness. Dust will be common during these operations.
- Wednesday, June 12th - Contractor to perform water main connection at the intersection of Court Street and S.T.H. '133'/'35'.
 - **Water shutoff will be from 8:00am to 5:00pm on June 12th.** Notices will be posted on Monday for the affected area.
 - Installation of Sanitary and Storm Sewer at the intersection of Court Street and S.T.H. '133'/'35'.
- Week of the June 17th
 - Complete installation of Sanitary and Storm Sewer at the intersection of Court Street and S.T.H. '133'/'35'.
 - Begin installation of main line water on Spruce Road.
 - Possible scheduled water shutoff for connection to existing water main (once exact date is known, residents will be notified)
 - Begin installation of sanitary sewer on Spruce Road.

Utility Relocations:

- WE Energies has relocated their gas main on Wall Street and begun relocating their gas main along Court Street. Relocations are anticipated to continue throughout the next two weeks.
 - Possible service interruptions may occur.
- Alliant Energy has relocated their electrical lines on Court Street and poles on Wall Street.

Surveying:

- Delta 3 Engineering has staked the sanitary sewer, water main, and storm sewer on Court Street and Spruce Road.
 - **PLEASE DO NOT DISTURB THESE MARKERS!**

The contractor will be working between Mill Street and Union Street Monday, June 10, 2024 (TODAY) removing trees.