Contractor's Schedule (items started/completed):

- Week of August 19th
 - o Continued installation of main line sanitary sewer Spruce Road.
 - Began installation of storm sewer on Spruce Road.

Contractor's Schedule (two-week outlook):

- Week of August 26th
 - o Monday continue of storm sewer on Spruce Road.
 - Tuesday continue installation of water main on Tim Senn's property. Pressure test and safe sample water main.
 - Wednesday pending safe sample, replace water services.
 - Thursday possible scheduled water shutoff for connection to existing water main (once exact date is known, residents/businesses will be notified)
 - o Friday complete sanitary sewer installation on Spruce Road.
- Week of September 2nd
 - Monday not working (Labor Day)
 - Complete water main installation on Spruce Road and Wall Street/Canal Street intersection.
 - Possible scheduled water shutoffs this week for connections to existing water main (once exact dates are known, residents/businesses will be notified)
 - Continue with storm sewer installation.

Utility Relocation:

- TDS and Charter Communications have utility relocations that need to be completed.
 - Possible service interruptions may occur and affected individuals will be notified by the respective utility company prior to the interruption.

Traffic Control:

- Please continue to follow road closed/traffic control signage.
- Flagging operations will need to be done at the intersection of Spruce Road and Canal Street.
 - Between the hours of 7 am and 5 pm the contractor has full use of areas under construction (except for emergency vehicles). Between these hours, property owners will not have guaranteed access to/from their property. Please plan accordingly.

Surveying:

- Delta 3 Engineering has staked with pink flags and wooden hubs, the sanitary sewer, water main, and storm sewer on Wall Street and Spruce Road.
 - Please do not disturb these markers.
- Also please do not disturb markers/flags for gas (yellow), electrical (red), fiber (orange), and telecommunication (orange).