

### Schedule Change:

- The Contractor has not been able to work on site this week due to manufacturing and shipping delays from County Materials (sanitary sewer and storm sewer structure supplier).
- County Materials is anticipating the structures to be shipped late next week.
- In order to utilize the fill site, the contractor needs to install the storm sewer. This work is now planned to be completed prior to starting work on Spruce Road and Wall Street.
- The contractor anticipates getting back to work on the Project (Spruce Road and Wall Street) the first week of July.

### Traffic Control:

- Please follow road closed/traffic control signage.
  - Between the hours of 7 am and 5 pm the contractor has full use of areas under construction (except for emergency vehicles). Between these hours, property owners will not have guaranteed access to/from their property. Please plan accordingly.

### Contractor's Schedule (items started/completed):

- Week of the June 10<sup>th</sup>
  - Contractor mobilized
  - Performed brush clearing
  - Installed traffic control
  - Contractor performed water main connection at the intersection of Court Street and S.T.H. '133'/'35'
  - Contractor installed new sanitary sewer at the intersection of Court Street and S.T.H. '133'/'35'
- Week of the June 17<sup>th</sup>
  - No work due to shipping delays

### Contractor's Schedule (two-week outlook):

- Week of the June 24<sup>th</sup>
  - Contractor expecting storm sewer structures to be delivered on Thursday, June 27<sup>th</sup>
  - Perform storm sewer installation at the intersection of Court Street and S.T.H. '133'/'35'
  - Installation of storm sewer at the fill site
- Week of the July 1<sup>st</sup>
- Complete storm sewer installation at fill site
- Begin installation of main line water main on Spruce Road
  - Possible scheduled water shutoff for connection to existing water main (once exact date is known, residents will be notified)
- Thursday/Friday, July 4<sup>th</sup>-5<sup>th</sup> - Not working (Fourth of July)

### Utility Relocation:

- WE Energies has completed all planned natural gas relocation for the project
- Alliant Energy has completed all planned electric relocation for the project
- TDS and Charter Communications have utility relocations that need to be completed.
  - Possible service interruptions may occur and affected individuals will be notified by the respective utility company prior to the interruption.

### Surveying:

- Delta 3 Engineering has staked the sanitary sewer, water main, and storm sewer on Court Street and Spruce Road.
- Please do not disturb these markers.