

Schedule Change:

- The Contractor will not be on site this week due to manufacturing and shipping delays from County Materials (sanitary sewer and storm sewer structure supplier).
- County Materials is anticipating the structures to be shipped on Monday, July 1st.
- The Contractor is planning on installing storm sewer structures on Monday, July 1st.
 - Perform storm sewer installation at the intersection of Court Street and S.T.H. '133'/'35'.
 - Begin installation of storm sewer at the fill site.
- There will be no water shutoff for water main connections this week or next week.