

Schedule Change:

- None

Traffic Control:

- Please follow road closed/traffic control signage.
 - Between the hours of 7 am and 5 pm the contractor has full use of areas under construction (except for emergency vehicles). Between these hours, property owners will not have guaranteed access to/from their property. Please plan accordingly.

Contractor's Schedule (items started/completed):

- Week of the June 24th
 - The Contractor was not on site due to manufacturing and shipping delays from County Materials (sanitary sewer and storm sewer structure supplier).
- Week of the July 1st
 - Delivery of sanitary sewer and storm sewer structures.
 - Installation of storm sewer at the intersection of Court Street and S.T.H. '133'/'35'
 - Thursday/Friday, July 4th -5th - Not working (Fourth of July)

Contractor's Schedule (two-week outlook):

- Week of the July 8th
 - Install of storm sewer at the fill site
 - Begin installation of main line water main on Spruce Road
 - Possible scheduled water shutoff for connection to existing water main (once exact date is known, residents will be notified)
- Week of the July 15th
 - Installation of main line water main on Spruce Road
 - Possible scheduled water shutoff for connection to existing water main (once exact date is known, residents will be notified)

Utility Relocation:

- TDS and Charter Communications have utility relocations that need to be completed.
 - Possible service interruptions may occur and affected individuals will be notified by the respective utility company prior to the interruption.

Surveying:

- Delta 3 Engineering has staked with pink flags and wooden hubs, the sanitary sewer, water main, and storm sewer on Court Street and Spruce Road.
 - Please do not disturb these markers.
- Also please do not disturb markers/flags for gas, electrical, fiber, and telecommunication.