

Schedule Change:

- Week of July 15<sup>th</sup>
  - Monday, July 15<sup>th</sup> – Contractor to perform clearing and grubbing and complete storm sewer installation of fill site.
  - Tuesday, July 16<sup>th</sup> – Contractor to perform water main connection at the intersection of Spruce Road and S.T.H. '35'/Canal Street
    - Water shutoff will be from 8:00am to 5:00pm on July 16<sup>th</sup>, notices will be posted on Thursday, July 11<sup>th</sup> for the affected area.
  - Wednesday, July 17<sup>th</sup> – Contractor to perform water main connection at the intersection of Spruce Road and S.T.H. '35'/Canal Street
    - Connection is anticipated to not affect any homeowners or businesses.
  - Thursday & Friday – Contractor to install WM on Spruce Road.