

Contractor's Schedule (items started/completed):

- Week of the July 29th
 - Installation of watermain on Wall Street.
 - Started main line sanitary sewer installation on Wall Street.
- Week of the August 5th
 - Installation of main line sanitary sewer and lateral replacement on Wall Street.

Contractor's Schedule (two-week outlook):

- Week of the August 12th
 - Complete installation of main line sanitary sewer and lateral replacement on Wall Street.
 - Installation of main line sanitary sewer on Spruce Road.
- Week of the August 19th
 - Complete installation of main line sanitary sewer on Spruce Road.
 - Installation of storm sewer on Spruce Road.
 - Installation of main line water main on Spruce Road.
 - Water Service replacements on Spruce Road and Wall Street.

Utility Relocation:

- TDS and Charter Communications have utility relocations that need to be completed.
 - Possible service interruptions may occur, and affected individuals will be notified by the respective utility company prior to the interruption.

Traffic Control:

- Please continue to follow road closed/traffic control signage.
- Flagging operations will need to be done at the intersection of Spruce Road and Canal Street.
 - Between the hours of 7 am and 5 pm the contractor has full use of areas under construction (except for emergency vehicles). Between these hours, property owners will not have guaranteed access to/from their property. Please plan accordingly.

Surveying:

- Delta 3 Engineering has staked with pink flags and wooden hubs, the sanitary sewer, water main, and storm sewer on Wall Street and Spruce Road.
 - Please do not disturb these markers.
- Also please do not disturb markers/flags for gas (yellow), electrical (red), fiber (orange), and telecommunication (orange).