

Contractor's Schedule (items started/completed):

- Paving on Wall Street is complete.
- Paving on Spruce Road is nearly complete.
- Water main and sanitary sewer installation on Court Street, W. Court Street, and Bluebird Lane is complete.

Contractor's Anticipated Schedule (two-week outlook):

- Week of October 28th
 - Monday – paving contractor to finish paving Spruce Road.
 - Monday – general contractor to continue water service and sewer lateral replacement/installation on Court Street.
 - **Contractor must provide an access lane around construction while working on this stretch up to West Court Street. Expect delays.**
 - Tuesday – continue water service replacement on Court Street.
 - **Residents on Bluebird Lane and West Court Street (west of Court Street) will be able to exit the Project area by using whatever direction is available on the loop of Court Street.**
 - Wednesday – continue water service replacement on West Court Street and Bluebird Lane.
 - **Residents on West Court Street (west of Court Street) will be able to exit the Project area by turning left and taking the Court Street loop.**
 - **Residents on Bluebird Lane will want to park on east side of Court Street loop if you want guaranteed access out of the Project area between 7 am and 5 pm.**
 - Thursday thru Friday – water main connections to existing.
 - **Scheduled water shutoffs for connections to existing water main will be placed on doors once exact dates/times are known.**
- Week of November 4th
 - Monday – storm sewer installation and street construction on Court Street.
 - **Contractor must provide an access lane around construction while working on this stretch up to West Court Street. Expect delays.**
 - Tuesday – storm sewer installation on West Court Street and street construction on Court Street.
 - **Residents on West Court Street (west of Court Street) will want to park on east side of Court Street loop if you want guaranteed access out of the Project area between 7 am and 5 pm.**
 - **Residents on Bluebird Lane will be able to exit the Project area by turning left out of Bluebird Lane (east loop of Court Street).**
 - **Contractor must provide an access lane around construction while working on this stretch up to West Court Street. Expect delays.**
 - Wednesday – finish storm sewer installation and street construction on Court Street.
 - **Residents on Bluebird Lane will want to park on east side of Court Street loop if you want guaranteed access out of the Project area between 7 am and 5 pm.**
 - Thursday – continue street construction on West Court Street.
 - **Residents on West Court Street (west of Court Street) will want to park on east side of Court Street loop if you want guaranteed access out of the Project area between 7 am and 5 pm.**
 - Friday – continue street construction on Bluebird Lane.
 - **Residents on Bluebird Lane will want to park on east side of Court Street loop if you want guaranteed access out of the Project area between 7 am and 5 pm.**

- Please note that this construction schedule is estimated and subject to change. If things change, an email update will be sent out.
- Also note that the contractor may begin working Saturdays. If this happens, an email update will be sent out.

Utility Relocation:

- TDS and Charter Communications have utility relocations that need to be completed.
 - Possible service interruptions may occur and affected individuals will be notified by the respective utility company prior to the interruption.

Traffic Control:

- Please continue to follow road closed/traffic control signage.
- On Court Street, between the hours of 7 am and 5 pm the contractor has full use of areas under construction (except for emergency vehicles). Between these hours, property owners will not have guaranteed access to/from their property. Please plan accordingly.
 - **The Contractor must provide access to the greatest extent possible for residents and businesses on dead end streets within the project limits (West Court Street, Bluebird Lane, and Honey Lane).**

Surveying:

- Delta 3 Engineering has staked with pink flags and wooden hubs, the storm sewer on Court Street, West Court Street, and Bluebird Lane.
 - **Please do not disturb these markers.**
- Also please do not disturb markers/flags for gas (yellow), electrical (red), fiber (orange), and telecommunication (orange).

If there is anyone that you know of that would like to be included in the Construction Progress Update thread, please let Mark Digman know at markdigman@delta3eng.biz.