

Contractor's Schedule (items started/completed):

- Water main and sanitary sewer on west side of town is complete.
- Storm sewer installation on the west side of town has resumed.

Contractor's Anticipated Schedule (two-week outlook):

- **Saturday, November 9th**
 - Storm sewer installation on Court Street to Honey Lane
 - **Contractor must provide an access lane around construction while working on this stretch. Expect delays.**
- Week of November 11th
 - Monday thru Tuesday – complete storm sewer on W. Court Street to Bluebird Lane.
 - **Contractor must provide an access lane around construction while working on this stretch. Expect delays.**
 - Tuesday thru **Saturday** – street construction.
 - **Contractor must provide an access lane around construction while working on this stretch. Expect delays.**
- Week of November 18th
 - Monday thru **Saturday** - street construction/curb and gutter.
 - **I will send a follow up schedule email next week to give a better idea for access.**

Utility Relocation:

- TDS and Charter Communications have utility relocations that need to be completed.
 - Possible service interruptions may occur and affected individuals will be notified by the respective utility company prior to the interruption.

Traffic Control:

- Please continue to follow road closed/traffic control signage.
- On Court Street, between the hours of 7 am and 5 pm the contractor has full use of areas under construction (except for emergency vehicles). Between these hours, property owners will not have guaranteed access to/from their property. Please plan accordingly.
 - **The Contractor must provide access to the greatest extent possible for residents and businesses on dead end streets within the project limits (West Court Street, Bluebird Lane, and Honey Lane).**

Surveying:

- Delta 3 Engineering has staked with pink flags and wooden hubs, the storm sewer and street on Court Street, West Court Street, and Bluebird Lane.
 - **Please do not disturb these markers.**
- Also please do not disturb markers/flags for gas (yellow), electrical (red), fiber (orange), and telecommunication (orange).

If there is anyone that you know of that would like to be included in the Construction Progress Update thread, please let Mark Digman know at markdigman@delta3eng.biz.