

Dear Naples Reserve Residents,

Please see the construction update as of Monday, November 3rd, 2025:

1. Work Performed This Week

- Acquired/implemented compaction protocol for Clubhouse Steel Column Footers
- Completed rebar/plastic installation for slab in fill areas
- Passed Slab in fill inspection for clubhouse
- Began Necessary roof demo for steel column installation
- Poured slab in fill for Clubhouse

2. Upcoming Work (Next Week)

- Begin digging for Gazebo Columns
- Schedule compaction for Gazebo column footings
- Continue roof demo for steel column installation
- Inspect column footings for Clubhouse with Collier County
- Pour column footings for Clubhouse

Important Safety Reminder:

Please be reminded that residents must stay out of all construction zones at all times to ensure everyone's safety. In particular, residents **must not enter the Outrigger Building or its parking lot** and **should not go past the black construction gates (on foot or by vehicle), even if the gates are open.**

Your management team will continue providing regular updates and will keep the community informed throughout the duration of the project.

We also encourage residents to check out the progress photos available on our website at <https://naplesreservehoa.com/renovationsupdate>

Sincerely,
Naples Reserve Management Team
NaplesReserveAdmin@fsresidential.com