

Construction Update as of Friday, October 3, 2025

Work Performed This Week

- Almost completed Clubhouse demolition
- Exposed existing footer structure for gazebo retaining wall
- Finished demolition for tile area behind new bar inside clubhouse
- Exposed Bifold door beam to gather information needed for assessing current structural condition

Upcoming Work (Next Week)

- Layout new underground plumbing to determine concrete to be cut in Clubhouse
- Layout footings for concrete cutting for new column pads in Clubhouse
- Cut concrete for new underground plumbing
- Cut concrete for new structural footing pads for steel columns for mechanical platform

Important Safety Reminder:

Please be reminded that residents must stay out of the construction area at all times for everyone's safety. Your management team will continue providing regular updates and will keep the community informed throughout the project.