

Dear Naples Reserve Residents,

Please see the construction update below as of Monday, October 13, 2025.

Work Performed Last Week

- Completed Layout for new underground plumbing
- Completed Layout for new underground electrical
- Completed Layout for new structural steel columns at clubhouse
- Cut Concrete trenches for new underground plumbing
- Cut concrete for new column footer pads for new structural steel columns
- Began demo of the existing retaining wall to prepare for installation of new Gazebo column footer pads

Upcoming Work (This Week)

- Form new clubhouse steel column footers
- Inspect Steel column footers
- Finish required demo of retaining wall for Gazebo
- Field measure new Euro wall door for order
- Begin underground plumbing for clubhouse
- Begin Excavation for new Gazebo Columns

Important Safety Reminder:

Please be reminded that residents must stay out of the construction area at all times for everyone's safety. Your management team will continue providing regular updates and will keep the community informed throughout the project.

We also encourage residents to check out the progress photos available on the website at <https://naplesreservehoa.com/renovationsupdate>