

Dear Naples Reserve Residents,

Please see the construction update below as of Monday, October 20, 2025:

1. Work Performed Last Week

- Dug out the areas where the new steel supports will go.
- Built steel foundations to be placed in new support locations
- Compaction tests were done to make sure the ground is solid enough to support the new columns (currently waiting for results)
- Started removing old beams inside the clubhouse: Demolition began to make room for new structural steel beams.
- Completed demo to assess structural needs for new fan location at clubhouse
- Finished demo for Gazebo retaining wall
- Began underground plumbing for Clubhouse
- Marked where new Gazebo columns will go

2. Upcoming Work (This Week)

- Finish underground plumbing for Clubhouse
- Inspect underground plumbing for Clubhouse
- Install steel for column foundations: Once soil test results are approved, workers will place the steel reinforcements where the columns will be poured.
- Start underground electrical work for Clubhouse
- Inspect column footings: Inspectors will check the column footing areas (after compaction results are confirmed) before concrete is poured.

Important Safety Reminder:

Please be reminded that residents must stay out of all construction zones at all times to ensure everyone's safety. In particular, residents **must not enter the Outrigger Building or its parking lot** and **should not go past the black construction gates (on foot or by vehicle), even if the gates are open.**

Your management team will continue providing regular updates and will keep the community informed throughout the duration of the project.

We also encourage residents to check out the progress photos available on our website at <https://naplesreservehoa.com/renovationsupdate>

Sincerely,

Naples Reserve Management Team
NaplesReserveAdmin@fsresidential.com