

Dear Naples Reserve Residents,

Please see the construction update below as of Friday, January 23, 2026:

Work Performed This Week

- Passed inspection for AC wall rough in clubhouse
- Passed inspection for Gas rough
- Continued to rough low voltage for Clubhouse
- Installed concrete block for retaining wall
- Prepped steel for retaining wall
- Passed inspection for retaining wall

Upcoming Work (Next Week)

- Work on prep work for ceiling electric rough in Clubhouse
- Finish low voltage rough for Clubhouse
- Inspect low voltage rough in Clubhouse
- Pour retaining wall for Gazebo
- Pour framing curbs for Gazebo
- Waterproof retaining wall at Gazebo

Important Safety Reminder:

Please be reminded that residents must stay out of all construction zones at all times to ensure everyone's safety. In particular, residents must not enter the Outrigger Building or its parking lot and should not go past the black construction gates (on foot or by vehicle), even if the gates are open.

Your management team will continue providing regular updates and will keep the community informed throughout the duration of the project

We also encourage residents to check out the progress photos available on our website at <https://naplesreservehoa.com/renovationsupdate> -- click on the "**Construction Photos**" link at the top of the page.

Sincerely,

Naples Reserve Management Team

NaplesReserveAdmin@fsresidential.com