



CGC1519780

KELLY BROTHERS, INC
COMMERCIAL MARINE CONTRACTOR**Burnt Store Lock Widening****Schedule & Contact List**

Contractor: Kelly Brothers Inc.

Start Date	Projected Completion	Task	Estimated Work Days
1/17/2025	1/27/2025	Mobilize & Electric Disconnect	6
1/28/2025	1/31/2025	Installation of Erosion Control and Soil Tracking Device	3
2/3/2025	2/10/2025	Clearing & Grubbing, Limited Demolition, Excavate for Sheet Pile Installation	5
2/11/2025	2/27/2025	Vinyl Sheet Pile Installation	12
2/28/2025	3/24/2025	Anchor Plate, Tieback and Whaler Installation	16
3/25/2025	4/16/2025	Fill Removal, Dredging, Demolition of South Lock Wall and Fender System.	16
4/17/2025	4/22/2025	Articulated Concrete Block Mat Installation	3
4/23/2025	4/25/2025	Remove/Relocate Rip Rap	2
4/28/2025	5/1/2025	Install Timber Piles, Solar Lighting and Relocate Signage	3
5/2/2025	5/7/2025	Installation of Sod, Removal of Erosion Control, Asbuilt Survey	3
5/8/2025	5/8/2025	Substantial Completion	0
5/8/2025	5/15/2025	Permit Closeout, Punchlist & Demobilization	5
	6/6/2025	Final Completion	

Estimated Work Days=	101
Estimated Calendar Days to Completion=	140

*These are tentative work durations which may change due to KBI crew/equipment availability, weather and unforeseen conditions.

*Work durations are based on a single KBI Crew working 10 hrs./day Monday thru Friday and excludes weekends and holidays.

*KBI will expedite the completion of the project in any way possible to complete the work as efficiently as possible. Actual work durations could be considerably shorter than noted. Additional crews will be added when available.

Kelly Brothers Inc.- Contacts:

Please note, all communication in regards to the referenced project should be directed to the KBI Project Manager assigned to the project. If the assigned project manager is unavailable and the matter is urgent the second point of contact would be KBI's General Superintendent. If the General Superintendent is also not available the third point of contact would be the KBI Office of whom would redirect any urgent matters to an available manager. Field directives, changes in scope of work or any other item which may effect the project and contract terms should **not** be communicated to the field superintendent, field crew or subcontractors. KBI's Superintendents have been direct to only take direction from Kelly Brothers Management. This protocol is in place to eliminate any possible discrepancies or inefficiencies cause by miscommunication in the field. Thank you in advance for your cooperation.

KBI Project Manager:

Jake Kinnear- Office: 239-482-7300 ext. 210
Mobile: 239-219-4382
Email: jakek@kellybros.net

KBI VP & General Superintendent:

Travis Kelly- Office: 239-482-7300
Mobile: 239-340-2491
Email: travisk@kellybros.net

Kelly Brothers Inc. Office: 239-482-7300

KBI Jobsite Superintendent: Raul Benitez, 239-872-7567