

SURFSIDE PALMS ROOF SCHEDULE 10/9/25

SUBJECT	SCOPE	TIMELINE (WEATHER PERMITTING)
Crane mobilization #1 - PHASE #1 LOCATION	Erecting trash chutes and loading roof	10/20/2025
Roof Loading PHASE #1	Load roof with all roofing related materials	10/20/2025
PHASE #1 TEAROFF	Container stage /Remove and Replace roofing system	10/28-11/28/2025
Roof Loading PHASE #2	Load through Alley way	12/1-12/2/2025
PHASE #2 TEAROFF	Container stage /Remove and Replace roofing system	11/29-1/15/2025
Roof Loading PHASE #3	Load roof with all roofing related materials	1/19/2025
PHASE #3 TEAROFF	Container stage /Remove and Replace roofing system	1/19/26-2/4/2026
Roof Loading PHASE #4	Load roof with all roofing related materials	2/5/2025
PHASE #4 TEAROFF	Container stage /Remove and Replace roofing system	2/5/2026-2/25/2026



