

# **SURFSIDE PALMS ROOF SCHEDULE 10/9/25**

SUBJECT	SCOPE	TIMELINE (WEATHER PERMITTING)
Crane mobilization #1 - PHASE #1	Erecting trash chutes and loading roof	10/20/2025
Roof Loading PHASE #1	Load roof with all roofing related materials	10/20/2025
PHASE #1 TEAROFF	Container stage /Remove and Replace roofing system	12/8/2025 - 1/8/26
Roof Loading PHASE #2	Load through Alley way	1/13/2026-1/14/2026
PHASE #2 TEAROFF	Container stage /Remove and Replace roofing system	1/15/2026-2/15/2026
Roof Loading PHASE #3	Load roof with all roofing related materials	2/16/2026
PHASE #3 TEAROFF	Container stage /Remove and Replace roofing system	2/17/26-3/2/2026
Roof Loading PHASE #4	Load roof with all roofing related materials	3/3/2026
PHASE #4 TEAROFF	Container stage /Remove and Replace roofing system	3/4/2026-3/25/2026

