

Mike Valentine

Operations Director Administrative Report

8/02/2023

- **We had a later start to the press box than was planned. At the time of reading this, I hope to have the outer shell back on and trim finished. All that will be left is to paint and seal it up better than it was before.**
- **The freezer is installed and has been run thru it testing procedures and is ready to go.**
- **The sidewalk work that was planned to be done just before school started has been completed ahead of schedule. Every summer there will be a budgeted amount spent on concrete repair and replacement.**
- **Pool work is going as planned. A few minor issues were quickly addressed. I have the pool filled back to its correct height and have begun heating and treating it. It should be ready to go on August 7th for the first scheduled practice.**