Stormwater Construction Site Inspection Report

Project Name Rattlesnake Creek

NPDES Tracking Number CWS-201802602

Location 5701 Christy Rd Sioux City, IA 51106 United States (42.4494062993299, -96.3257249658753)

Conducted on 26 Jun 2018 02:03 PM

Name Mario Mendez

Title Engineer

Contact Information Mmendez@atwell-group.com

Inspector's Qualifications Registered Professional Engineer, AZ

Describe Present Phase of Construction Substation: Steel erection. T-Line: pole base setting

Type of Inspection Post-Storm Event

Completed on 27 Jun 2018 08:18 AM

Score 1/1.0 - 100.00%

Weather

Question	Response	Details	
Has there been a storm since the last inspection?			
Weather at the time of this inspection			
Temperature	75 °F		
Have any discharges occurred since the last inspection?	Yes		
Appendix 1			
Describe	Rainfall runoff discharging through a failed section of silt fence		
Are there any discharges at the time of inspection?	No		

Site BMPs

Question	Response	Details		
Add BMP				
BMP 1				
BMP Number	Substation: Silt Fence			
Is BMP Installed?	Yes			
BMP Maintenance Required?	Yes			
Corrective action needed, Notes	Section on northeast corner of Substation pad is ripped and requires repair.			
BMP 2	·			
BMP Number	Substation: washout			
Is BMP Installed?	Yes			
BMP Maintenance Required?	Yes			
Corrective action needed, Notes	Washout is out of service and demolition is required.			
BMP 3	•			
BMP Number	Transmission	Line: washout		
Is BMP Installed?	Yes			
BMP Maintenance Required?	Yes			
Corrective action needed, Notes	Washout is out of service and demolition is required.			
BMP 4				
BMP Number	Substation: Diversion berm			
Is BMP Installed?	Yes			
BMP Maintenance Required?	Yes			

Appendix 2

Question	Response	Details	
Corrective action needed, Notes	Berm diverting flows to silt fence failed. Wattles are required on slope.		
BMP 5			
BMP Number	T-line: wattles on stockpiles		
Is BMP Installed?	Yes		
BMP Maintenance Required?	Yes		
Appendix 3			
Corrective action needed, Notes	Silt is built up behind wattles around stockpile at structure 251B. Requires clearing of silt and replacement of wattle.		
BMP 6			
BMP Number	Substation: wattle		
Is BMP Installed?	Yes		
BMP Maintenance Required?	Yes		
Corrective action needed, Notes	It appears that construction traffic drove over wattle on southwest corner of Substation and requires replacement.		

Overall Site Issues

Question	Response	Details		
Question 1				
Are all slopes and disturbed areas not actively being worked properly stabilized?	No			
Maintenance Required?	Yes			
Corrective Action Needed, Notes	See previous section			
Question 2				
Are natural resource areas (e.g., streams, wetlands, mature trees, etc.) protected with barriers or similar BMPs?				
Question 3				
Are perimeter controls and sediment barriers adequately installed (keyed into substrate) and maintained?	Yes			
Maintenance Required?	Yes			
Corrective Action Needed, Notes	See previous section			
Question 4				
Are discharge points and receiving waters free of any sediment deposits?				
Question 5				
Are Storm Drain Inlets properly protected?				
Question 6	Question 6			
Is the construction exit preventing sediment from being tracked into the street?	Yes			
Maintenance Required?	No			
Question 7				
Is trash/litter from work areas collected and placed in covered dumpsters?	Yes			

Question	Response	Details	
Maintenance Required?	No		
Question 8			
Are washout facilities (e.g., paint, stucco, concrete) available, clearly marked, and maintained?	Yes		
Maintenance Required?	Yes		
Corrective Action Needed, Notes	See previous section		
Question 9			
Are vehicle and equipment fueling, cleaning, and maintenance areas free of spills, leaks, or any other deleterious material?			
Question 10			
Are materials that are potential stormwater contaminants stored inside or under cover?			
Question 11			
Are non-stormwater discharges (e.g., wash water, dewatering) properly controlled?			
Question 12			
Describe any other incidents of non-compliance not described above:	The scheduled 14 day inspection due on 6/25/2018 not performed due to undriveable soil conditions and ongoing storm. Rainfall totaled 6.37 inches since Monday June 18.		

Certification Statement

Questio	'n	Resp	oonse		Details
"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."					
Name and Title: Mai			ario Mendez, Engineer		
Signature:	Mario Mendez	endez		2018 07:04 PM	MIMendy
Date: 26 Jur		n 2018			

Media



Appendix 1



Appendix 2



Appendix 3