



July 23, 2020: General Users Meeting #12

TAXIWAY A-D1-E

Construction Administration & Inspection

July 23, 2020: General Users Meeting #12 Meeting Summary

Project Update:

Subphase S6 work is progressing well, shoulders milled to D1, electrical conduit/light cans being installed in shoulders, profile milling asphalt on TWY A (TWYS C to B1), a few more days of milling then pavement prep begins.

Continued User Impacts/NOTAMS:

- Runway backtaxi and 180° may be required.
- Taxilane H controlled between TWs B2 and D1.
- TW A closed between TWs B and C1.
- TW B, B1, B2, C closed.
- Aircraft at terminal require ATC approval for pushback.
- Next phase (S7) expected to begin the week of Aug 3; more info next week.

Important Information:

- JNU-DOWL will continue to provide project update notifications via email and announcements on the website (www.JNUTaxiways.com)