



July 30, 2020: General Users Meeting #13

TAXIWAY A-D1-E

Construction Administration & Inspection

July 30, 2020: General Users Meeting #13 Meeting Summary

Project Update:

Subphase S6 ongoing now. Paving between TWYS B1 to C happening today, July 30, paving expected to be complete next week, weather cooperating.

Continued User Impacts/NOTAMS:

- As noted in Subphase S6 graphic, current NOTAMS

Next Subphase – S7:

- Expected to begin next week, actual date TBD
- In this subphase, Taxilane H will be permanently decommissioned and revert to an uncontrolled surface
- TWY A will be closed between TWYS E1 and G
- TWY G will remain open for aircraft turns
- TWYS F, H1 and F1 will also be closed
- Runway back-taxi may be required
- At times, construction crews will be performing work in near the runway and the available runway safety area (RSA) will be 400' wide
- Crews will pull back for aircraft requiring a standard 500' safety area

Important Information:

- JNU-DOWL will continue to provide project update notifications via email and announcements on the website (www.JNUTaxiways.com)