



## August 13, 2020: General Users Meeting #15

### **TAXIWAY A-D1-E**

Construction Administration & Inspection

## **August 13, 2020: General Users Meeting #15 Meeting Summary**

### **Project Update:**

- Paving is 99% complete for subphase S6
- Paint crew arrives today, August 13, to complete paintwork necessary for transition
- Light and circuit testing underway
- Subphase S7 will begin tomorrow, Taxiway H will be decommissioned at that time

### **Important Information:**

- JNU-DOWL will continue to provide project update notifications via email and announcements on the website ([www.JNUTaxiways.com](http://www.JNUTaxiways.com))