



## September 17, 2020: General Users Meeting #20

### **TAXIWAY A-D1-E**

Construction Administration & Inspection

## **September 17, 2020: General Users Meeting #20 Meeting Summary**

### **Project Update:**

- Successfully converted to subphase S8
- Subphase S8 ongoing and expected completion mid-October, weather dependent
  - The project team has been pumping a lot of water out of the Jordan Creek crossing, more than expected and this could hamper progress, if it continues
  - Two to three nighttime runway closure windows will be needed, these dates have not yet been identified
  - The project team is in the process of gathering information from users and determining the most suitable windows to allow evening paving activities, to minimize operational interruption

### **Important Information:**

- JNU-DOWL will continue to provide project update notifications via email and announcements on the website ([www.JNUTaxiways.com](http://www.JNUTaxiways.com))