



September 24, 2020: General Users Meeting #21

TAXIWAY A-D1-E

Construction Administration & Inspection

September 24, 2020: General Users Meeting #21 Meeting Summary

Project Update:

- Subphase S8 ongoing and expected to last through mid-October.
 - Placement of Jordan Creek culvert is nearly complete!
 - Two to three-night runway closure planned for mid-October, at end of subphase work. No dates yet, tentatively 10p-5:30a Friday - Saturday and possibly Sunday. More information to be shared when available.
- Subphase S9 will commence mid-October
- A small amount of taxiway electrical work remains to be scheduled between TWY C and C1 and TWY E. This work was not able to be completed during original phase. More information will be shared when available.
- The project is still on track for completion this season

Important Information:

- JNU-DOWL will continue to provide project update notifications via email and announcements on the website (www.JNUTaxiways.com)