



## October 1, 2020: General Users Meeting #22

### **TAXIWAY A-D1-E**

Construction Administration & Inspection

## **October 1, 2020: General Users Meeting #22 Meeting Summary**

### **Project Update:**

- Subphase S8 ongoing and expected to last through mid-October
  - Jordan Creek culvert backfill, and topsoil being placed, pre-level paving and bottom lift going in now, taxiway shoulder edge lights being installed
  - Two to three-night runway closure planned for mid-October, at end of subphase work. No dates yet, tentatively set from 10:00 pm – 5:30 am, Friday – Saturday and possibly Sunday. More information to be shared when available.
  - A small amount of taxiway electrical work is now planned on TWY A between TWYs and C1 and E starting next week. This work was not able to be completed during original phase. Expect aircraft size restrictions along this section of TWY A during work, watch current NOTAMS for the latest information.
  
- Subphase S9 will commence after subphase S8, dates TBD
  
- The project is still on track for completion this season

### **Important Information:**

- JNU-DOWL will continue to provide project update notifications via email and announcements on the website ([www.JNUTaxiways.com](http://www.JNUTaxiways.com))