



October 15, 2020: General Users Meeting #24

TAXIWAY A-D1-E

Construction Administration & Inspection

October 15, 2020: General Users Meeting #24 Meeting Summary

Project Update:

- Subphase S8 is progressing as planned
 - The nighttime runway closure has been completed at TWY E and paving is now complete in this area
 - Final paint, edging and electrical work are being completed
 - TWY A remains closed between TWYS E and E1, taxiways E and E1 are closed

Upcoming:

- Subphase S9 is expected to begin Wednesday, October 21
 - TWY A between B and B2 will be closed to all aircraft
 - TWYs B and B1 will also be closed
 - Aircraft turns will not be permitted on TWY B
 - Three days of electrical work previously planned for subphase S8 will now be completed during S9
 - This work will occur on TWY A between C1 and E and TWY A will be restricted to aircraft with wingspans of 79' and under
 - A NOTAM will be issued prior to work commencing.
- Subphase S9 is the last planned phase for this project with impacts requiring ongoing user coordination
- Weekly user meetings will continue through completion of S9
 - Tentatively planned for the first or second week in November

Important Information:

- JNU-DOWL will continue to provide project update notifications via email and announcements on the website (www.JNUTaxiways.com)