



## October 22, 2020: General Users Meeting #25

### **TAXIWAY A-D1-E**

Construction Administration & Inspection

## **October 22, 2020: General Users Meeting #25 Meeting Summary**

### **Project Update:**

- Subphase S9 began Thursday, October 22.
  - TWY A closed between TWY B and B2
  - TWY B and B1 closed
  - Conduit was placed near the snow removal equipment building (SREB) and TWY B1, paving will be complete soon in both areas
  - After paving, electricians will still be in the closed area, working on taxiway shoulders

### **Upcoming:**

- Electrical work
  - Three days of electrical work previously planned for subphase S8 will occur after completion of subphase S9
  - This work will occur on TWY A between C1 and E and TWY A will be restricted to aircraft with wingspans of 79' and under
  - A NOTAM will be issued prior to work commencing
- Weekly user meetings will continue through completion of S9
  - Tentatively planned for the first or second week in November

### **Important Information:**

- JNU-DOWL will continue to provide project update notifications via email and announcements on the website ([www.JNUTaxiways.com](http://www.JNUTaxiways.com))