



## May 28, 2020: General Users Meeting #4

### **TAXIWAY A-D1-E**

Construction Administration & Inspection

## **May 28, 2020: General Users Meeting #4 Meeting Summary**

### **Project Update:**

Bottom lift paved, 3" subbase being placed. Transition to S2 on Tuesday, H1 being worked. Top lift paving tomorrow. Infield ditches done, grass growing. ALRV foundation work, concrete pour on Monday. Work is progressing well and ahead of schedule.

### **Continued User Impacts/ NOTAMS:**

- Continued work in front of Coastal/M/N/O Hangars
- New work on NEDA/E1 ramp, H1 tie-in and TWY A east of TWY F
- Subphase S2 runs through June 9

### **Next phase:**

- S3/4 starts June 9 – H1 will be active, E1 closes, changes for medevac ramp access.
- S5 starts 6/27 – Relocated D1 opens, D2 opens,
- Graphics for S3/4 and S5 are on the website now.
- We're considering requests for beyond! More soon.

### **Important Information:**

- Project website has been updated with Phase S3/4 and Phase S5 work plans
- JNU-DOWL will continue to provide project update notifications via email and announcements on the website ([www.JNUTaxiways.com](http://www.JNUTaxiways.com)).