



June 19, 2020: General Users Meeting #7

TAXIWAY A-D1-E

Construction Administration & Inspection

June 19, 2020: General Users Meeting #7 Meeting Summary

Project Update:

- Work has successfully transitioned to subphase S3/4/5; this work will continue through July 6.
- Block O hangar work planned for 6/22.

Closures:

- TWY C1, D, D1, D2, E, E1
- TWY A between TWY C and TWY F

Other User Impacts:

- Closures of TWY C1 and TWY A between TWYs C and E1 will continue through July 6. Aircraft in this area will use TWY C to access TWY A during this closure. No terminal ramp space reductions or expected impacts to large aircraft pushbacks from the gate.
- Taxilane H1 now in use with nonstandard signage.
- Runway backtaxi and alternate routes continue for many users.

Next phase:

Plans for subphases S6/7/8 are being discussed and will be available for review soon.

Of note: Taxilane H is expected to be commissioned and controlled by ATC beginning July 7 between TWY C and E1, with a large aircraft restriction between TWY C1 and TWY E1.

Important Information:

- Project website has been updated with Phase S3/4/5 work plans
- JNU-DOWL will continue to provide project update notifications via email and announcements on the website (www.JNUTaxiways.com).