



June 25, 2020: General Users Meeting #8

TAXIWAY A-D1-E

Construction Administration & Inspection

June 25, 2020: General Users Meeting #8 Meeting Summary

Project Update:

- Work on subphase S3/4/5 will continue through at least July 6
- This weekend will wrap up TWY E1 light can installs, paving TWY A, if weather permits
- Monday, June 29 – TWY D1 and E1 will be paved, if weather permits
- ALRV electrical work ongoing, earthwork to prep grade for paving/floor

Continued User Impacts / NOTAMS:

- Work to continue in subphases S3/4/5 until after 4th of July holiday
- After July 7, expect conversion to subphase S6
 - Weather required for paving and marking may delay the start date
- Closures of TWY C1 and TWY A between TWYs C and F will continue
 - Aircraft near the work area will use TWY C to access TWY A
 - No terminal ramp space reductions or expected impacts to large aircraft pushbacks from the gate
- Taxilane H1 now in use with nonstandard signage
- Runway backtaxi and alternate routes continue for many users

Closures:

- TWY C1, D, D1, D2, E, E1
- TWY A between TWY C and TWY F

Next phase:

- During subphase S6 and beyond – Taxilane H will be controlled by ATC
- More information will be provided once graphics and markings are finalized

Important Information:

- JNU-DOWL will continue to provide project update notifications via email and announcements on the website (www.JNUTaxiways.com)
- Next week's user meeting (#9 on 7/2) canceled. If the next subphase (S6) will begin before the next scheduled user meeting on 7/9, an interim user call will be held.