

SCF DAM OVERFLOW PROJECT STATUS REPORT

Report No. 4, Feb. 26, 2019

CURRENT STATUS

The Athens-Clarke County Transportation & Public Works Department (ACCT&PWD) selected Structural Resources Inc., Watkinsville, GA (the Contractor) for the construction of a new overflow in the SCF dam (the Work). Last week the mayor signed an agreement for the Work with the Contractor. Yesterday the ACCT&PWD issued a Notice to Proceed to the Contractor. The Contractor then obtained a permit for road closure this morning and began the Work at the SCF dam.




For the duration of the project, beginning today, Millstone Circle will be closed to all vehicular and pedestrian traffic across the dam. The Board urges all residents to stay out of the construction area, which will become dangerous as the project proceeds.

The Contractor's project schedule is attached. The ACCT&PWD allows the Contractor 120 days to complete the Work, although, if the weather is not too bad, the Contractor believes he will complete the project in substantially less time than 120 days.

At the Jan 29th pre-construction meeting with the Contractor, Georgia Power, Atlanta Gas Light and the ACC Water Department raised concerns about how, when and for how long the utilities will disrupt and relocate utility service to the neighborhood. As far as the Contractor knows the utilities have not yet resolved these questions, but he is proceeding anyhow. The Contractor will work until they begin to "grade and install the new siphon" - about 6 weeks into the project - at which point they cannot proceed further until all of the utilities has been cleared out of their way.

LOOKING FORWARD

The SCF Board wants to keep all of our residents informed of the on-going status of the project and will send out periodic email reports on the progress made. Please send any comments or questions to Sharyn Dickerson, at sharyndickerson@gmail.com.



<i>Shoal Creek Dam</i>	<i>Start</i>	<i>End</i>	<i>Length</i>
Commence and Duration	2/26/2019	6/26/2019	120
Utility Locate	2/26/2019	2/28/2019	2
Traffic Control	3/1/2019	6/26/2019	117
Orange Barrier Fence	3/4/2019	3/5/2019	1
Silt Fence/Erosion Control	3/4/2019	3/7/2019	3
Mobilization	3/4/2019	3/7/2019	3
Construction Entrance	3/4/2019	3/8/2019	4
Material Delivery	3/11/2019	6/1/2019	82
Install Temp Siphon System	3/11/2019	3/14/2019	3
Tree Removal/Demo	3/13/2019	3/18/2019	5
Grade Plunge Pool	3/17/2019	3/21/2019	4
Form/Pour Wing Wall	3/20/2019	4/1/2019	12
Grout Fill Pipe	4/1/2019	4/5/2019	4
Adjust Water Line/Gate Valves	4/1/2019	4/5/2019	4
Grade and Install New Siphone	4/8/2019	4/19/2019	11
Asphalt Paving Around Cut	4/22/2019	4/24/2019	2
Permanent Grassing	4/24/2019	4/30/2019	6
Clean Up/Demobilize	4/30/2019	5/3/2019	3
Walk thru/Punch List	5/6/2019	5/10/2019	4

Shoal Creek Farms Dam Restoration

