

ID	Task Name	Duration	Start	Finish	Predecessors	Resource
1	Install Traffic control	1 day	Thu 8/15/24	Thu 8/15/24		Warning
2	Install Erosion Control	1 day	Fri 8/16/24	Fri 8/16/24	1	Viking
3	CIPPS Culvert Rehabilitation	3 days	Mon 8/19/24	Wed 8/21/24	1,2	Kraemer
4	Culvert Replacements	3 days	Thu 8/22/24	Mon 8/26/24	3	Kraemer
5	Full Depth Reclamation	1 day	Mon 9/16/24	Mon 9/16/24		Kraemer
6	Driveway Removals	1 day	Mon 9/16/24	Mon 9/16/24	5SS	Kraemer
7	Grading work	3 days	Tue 9/17/24	Thu 9/19/24	5	Kraemer
8	Pave Base course	1 day	Fri 9/20/24	Fri 9/20/24	7	MPM
9	Pave Wear Course	1 day	Mon 9/23/24	Mon 9/23/24	8	MPM
10	Concrete Driveways	1 day	Tue 9/24/24	Tue 9/24/24	9	French L
11	Shouldering	1 day	Mon 9/30/24	Mon 9/30/24	10FS+3 days	Kraemer
12	Seeding	1 day	Tue 10/1/24	Tue 10/1/24	11	Viking
13	Remove Traffic Control	1 day	Tue 10/1/24	Tue 10/1/24	12FF	Warning

Project: Pre-Construction Schedule Make Lake T
Date: Fri 8/2/24



Task

Split

Milestone

Summary



Project Summary

Inactive Task

Inactive Milestone

Inactive Summary



Manual Task

Duration-only

Manual Summary Rollup

Manual Summary